



Effective(12/08)

**Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)****Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 07/08

PTMISEA Cycle : 2007-2008 3rd

Project Sponsor : Kern COG

Contributing PTMISEA Sponsor : City of Taft

Project Name : Purchase of Garage Equipment

**Project Scope****Funding**

99313 :

99314 :

PTMISEA Interest :

**Other Funds**

Federal :

State :

Local :

**Total Project Cost :****Schedule Date**

Begin Environmental :

End Environmental :

Begin Design :

End Design :

Begin Right of Way :

End Right of Way :

Begin Construction :

End Construction :

Begin Vehicle/Equipment Order :

End Vehicle/Equipment Order :

Begin Closeout Phase :

End Closeout Phase :

**Performance Outcomes  
Description/Improvement  
Percentages**

Original Application	Final Project
Purchase New Bus Lift, Diagnostic Scan Tool, R134 A/C machine, Tire Changing Machine	Purchase Diagnostic Scan Tool, Tire Changing Machine for our Central Garage and Bike Lockers for our Transfer Transit Station
Original Approved Project Cost	Final Project Cost
\$8,644	\$8,644
	\$39
\$8,644	\$8,683
Original Project Schedule	Final Project Schedule
3/26/10	3/1/10
4/15/10	5/4/10
5/1/10	6/15/10
6/30/10	6/30/10
Anticipated Performance Outcome	Actual Performance Outcome
Decrease vehicle down time by doing more / expanded repairs in-house. Increase vehicle reliability. Purchase bike lockers, to encourage more people to ride bikes and use the transit system to commute.	Decreased transit bus down time, increased the ability of central garage to do repairs and maintenance in-house. Bike lockers were installed and have been used on rare occasions, but we anticipate usage to increase as our downtown area is developed.

**Signature:**

Name and Title

Robert Gorson, City Manager

Date

**Note:** The same authority that signed the Allocation Request must sign here.