

## Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

## **Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . . " Please provide the following information:

Fiscal Year: 07/08 and 08/09

PTMISEA Cycle:

Project Sponsor : Kern Regional Transit

Contributing PTMISEA Sponsor: Kern Council of Governments

Project Name: Fuel Management System

|  | Original Application   | Final Project   |
|--|--|---|
|  | Purchase of fully automated, autonomous fuel   | Purchase of fully automated, autonomous fuel  |
| Project Scope  | dispensing/recording system.   | dispensing/recording system.  |
|  |  |   |
| Funding  | Original Approved Project Cost   | Final Project Cost  |
| 99313 :  |  | \$11,325  |
| 99314 :  | Ų i ojou   | Ψ11,023   |
| PTMISEA Interest :   |  |   |
| Other Funds  |  |   |
| Federal :  | \$250,000  | \$250,000   |
| State :  |  |   |
| Local :  | \$10,000   | \$10,000  |
| Total Project Cost   |  | \$271,325   |
| Schedule Date  | Original Project Schedule  | Final Project Schedule  |
| Board of Supervisors Approval for<br>Project and for Sole Source |  | 18-Mar-09   |
| Purchase Order/Contract Issued                                   | 8 1 2 2  | 26-Jun-09   |
| Equipment Ordered by Vendor                                      |  | July 2013   |
| Fuel Master system Training                                      |  | August 21, 2013   |
| AIM Install Training   |  | August 22 & 23, 2013  |
| Fuel Master Installation start                                   |  | August 26, 2013   |
| Fuel Master Installation completion                              |  | November 8, 2013  |
| Invoices paid  |  | Nov., Dec.'13, March '14  |
| Performance Outcomes Description/Improvement : Percentages       | Anticipated Performance Outcome  | Actual Performance Outcome  |
|  | 10% reduction in staff time involved in fueling process and monthly reconcilliation of fuel records. | IT staff continues to work out the quirks of<br>the system coordination with our cost<br>accounting system. Field staff continues<br>learning how to use the system properly<br>and to its fullest potential. |

Signature:

Craig Pope, Director, Kern County Roads

04-22-14

22-Apr-14

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.