

## Public Transportation Modernization, Improvement &amp; Service Enhancement Program (PTMISEA)

## Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2009/2010

PTMISEA Cycle :

Project Sponsor : Glenn County Transportation Commission

Contributing PTMISEA Sponsor :

Project Name : Glenn Ride Enhancement

## Project Scope

## Funding

## Total Project Cost :

## Schedule Date

Original Application	
Purchase 6 medium size buses to expand public transit for local trips.	
Original Approved Project Cost	
99313 :	\$360,754
99314 :	\$0
PTMISEA Interest :	\$0
Other Funds	
Federal :	\$0
State :	\$0
Local :	\$0
<b>Total Project Cost :</b>	<b>\$360,754</b>
Original Project Schedule	
Begin Environmental :	n/a
End Environmental :	n/a
Begin Design :	n/a
End Design :	n/a
Begin Right of Way :	n/a
End Right of Way :	n/a
Begin Construction :	n/a
End Construction :	n/a
Begin Vehicle/Equipment Order :	1/1/09
End Vehicle/Equipment Order :	6/1/09
Begin Closeout Phase :	n/a
End Closeout Phase :	n/a

Performance Outcomes  
Description/Improvement  
Percentages

Original Application		Final Project	
Purchase 6 medium size buses to expand public transit for local trips.		Purchase 6 medium size buses to expand public transit and establish ADA service for local trips. One bus used for non-emergency medical transport demand response.	
Original Approved Project Cost		Final Project Cost	
99313 :	\$360,754	\$360,754	
99314 :	\$0		
PTMISEA Interest :	\$0		
Other Funds			
Federal :	\$0		
State :	\$0		
Local :	\$0	\$36,024	
<b>Total Project Cost :</b>	<b>\$360,754</b>		<b>\$396,778</b>
Original Project Schedule		Final Project Schedule	
Begin Environmental :	n/a		
End Environmental :	n/a		
Begin Design :	n/a		
End Design :	n/a		
Begin Right of Way :	n/a		
End Right of Way :	n/a		
Begin Construction :	n/a		
End Construction :	n/a		
Begin Vehicle/Equipment Order :	1/1/09	1/1/09	
End Vehicle/Equipment Order :	6/1/09	6/1/09	
Begin Closeout Phase :	n/a		
End Closeout Phase :	n/a		
Anticipated Performance Outcome		Actual Performance Outcome	
Provide public transit alternative to all of Glenn County. Increase public transit riders by 500. Increase commuter lines by 50%.		Public Transit Riders Increased by approximately by 490. No added commuter runs. Added 2 local routes, ADA demand response service, and 1 non-emergency medical route.	

Signature:

John Linnhart, Executive Director

Date

Note: The same authority that signed the Allocation Request must sign here.