

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency..." Please provide the following information:

Fiscal Year: 2011-2012

PTMISEA Cycle: 2008-2009 and 2009-2010

Project Sponsor: Inyo County Local Transportation Commission Contributing PTMISEA Sponsor: Eastern Sierra Transit Authority (Matching Funds)

Project Name: Diesel Bus Filters

	Original Application	Final Project
	Purchase and installation of two diesel filters.	Purchase and installation of two diesel filters.
	Project includes \$8,014 of 08-09 and \$606 of	Project includes \$8,014 of 08-09 and \$606 of
	09-10 Section 99313 PTMISEA funds plus \$97	09-10 Section 99313 PTMISEA funds plus \$97
Project Scope	of interest and \$2,394 of 09-10 Mono Section	of interest and \$2,394 of 09-10 Mono Section
	99314 funds plus \$28,889 in other funds)	99314 funds plus \$17,705 in Federal and local
	1 2 3 3 3 2 3 3 3 3 3 3 3 3 3 3 3 3 3 3	funds). \$132 of interest has been earned with
		these funds - \$35 of interest is being carried forward to a 2010-2011 project.
Funding	Original Approved Project Cost	Final Project Cost
99313 :	\$8,620	\$8,620
99314 :	\$2,394	\$2,394
PTMISEA Interest :	\$97	\$97
Other Funds		
Federal :	\$22,000	\$15,944
State :	y	
Local :	\$6,889	\$1,761
Total Project Cost :	\$40,000	\$28,816
Schedule Date	Original Project Schedule	Final Project Schedule
Begin Environmental:		
End Environmental:	Paderce II and access	Liver to the state of the state
Begin Design:		Spirit in the second of the se
End Design:		K.C. Brown System - 1 F v
Begin Right of Way:	8 - 2	
End Right of Way:		
Begin Construction:	AUX 7 2 1	
End Construction :	2 mg 1 1 2 mg	Calculation was a second as a second
Begin Vehicle/Equipment Order:	1/31/11	1/31/11
End Vehicle/Equipment Order:	4/30/11	9/30/11
Begin Closeout Phase :	12/31/11	9/30/12
End Closeout Phase :	7/31/12	2/15/12
	Anticipated Performance Outcome	Actual Performance Outcome
Performance Outcomes	Reduce emissions by 80%	Reduce emissions by 80%
Description/Improvement :		A
Percentages		

Signature:

Courtney Smith, Transportation Planner

15-Feb-12

Date

Note: The same authority that signed the Allocation Request must sign here.