



Effective(12/08)

**Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)****Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency..." Please provide the following information:

Fiscal Year : 2008 / 2009

PTMISEA Cycle : 1st

Project Sponsor : City of McFarland

Contributing PTMISEA Sponsor : Not Applicable

Project Name : Bus Turnout on Sherwood

**Project Scope****Funding**

99313 : 57,507 + \$58,151  
 99314 : 644 + 376 \$1,143  
 PTMISEA Interest :  
 Other Funds : 08/09 07/08  
 Federal :  
 State :  
 Local :

**Total Project Cost :** \$116,678 \$59,294**Schedule Date**

Begin Environmental : September 2009  
 End Environmental : September 2009  
 Begin Design : September 2009  
 End Design : October 2009  
 Begin Right of Way : Not Applicable  
 End Right of Way : Not Applicable  
 Begin Construction : November 2009  
 End Construction : November 2009  
 Begin Vehicle/Equipment Order : Not Applicable  
 End Vehicle/Equipment Order : Not Applicable  
 Begin Closeout Phase : January 2010  
 End Closeout Phase : January 2010

**Performance Outcomes**  
**Description/Improvement**  
**Percentages**

**Original Application**

Bus Turnout on Sherwood Avenue including signage and benches if needed

**Original Approved Project Cost****Final Project**

Bus Turnout on Sherwood Avenue including signage and benches if needed

**Final Project Cost**

\$58,151

\$376

\$2,223

\$60,750

**Original Project Schedule****Final Project Schedule**

September 2009  
 September 2009  
 September 2009  
 September 2009  
 October 2009  
 Not Applicable  
 Not Applicable  
 March 2010  
 March 2010  
 Not Applicable  
 Not Applicable  
 May 2010  
 June 2010

**Anticipated Performance Outcome****Actual Performance Outcome**

\$58,151  
 Remaining  
 Balance

**Signature:**

Name and Title

Date

1-14-11

**Note:** The same authority that signed the Allocation Request must sign here.