



Effective(12/08)

**Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)****Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2008/2009

PTMISEA Cycle : 30-Oct-09

Project Sponsor : PCTPA/City of Auburn

Contributing PTMISEA Sponsor : PCTPA

Project Name : Auburn Transit Bus Shed @ Auburn Ravine/Persimmon Terr.

**Project Scope****Funding****Total Project Cost****Schedule Date**

**Performance Outcomes  
Description/Improvement  
Percentages**

Original Application	Final Project
The project proposes to construct a bus shelter on Auburn Ravine at Persimmon Terrace. This work includes a shelter, bench, landscaping and minor road pull out work. The project is expected to have a service life of 20 years.	The project proposes to construct a bus shelter on Auburn Ravine at Persimmon Terrace. This work includes a shelter, bench and landscaping. The project is expected to have a service life of 20 years.
Original Approved Project Cost	Final Project Cost
99313 : \$11,030	\$11,030
99314 : \$0	\$0
PTMISEA Interest : \$0	\$43
Other Funds	
Federal : \$0	\$0
State : \$0	\$0
Local : \$0	\$39
<b>Total Project Cost</b> : \$11,030	<b>\$11,112</b>
Original Project Schedule	Final Project Schedule
Begin Environmental :	
End Environmental :	
Begin Design :	
End Design :	
Begin Right of Way :	
End Right of Way :	
Begin Construction : 9/1/10	1/1/11
End Construction : 4/1/11	2/18/11
Begin Vehicle/Equipment Order :	
End Vehicle/Equipment Order :	
Begin Closeout Phase : 5/1/11	
End Closeout Phase : 6/1/11	
Anticipated Performance Outcome	Actual Performance Outcome
Increase mobility and access to transit by providing a safe location. Increase safety by 2% and ridership by 2%.	Increase mobility and access to transit by providing a safe location.

Signature: 

Celia McAdam, AICP, Executive Director  
Name and Title

Date

2/15/2011

Note: The same authority that signed the Allocation Request must sign here.