

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : FY2008/09
 PTMISEA Cycle : 2
 Project Sponsor : Calaveras Council of Governments
 Contributing PTMISEA Sponsor :
 Project Name : Pre-Fabricated Bus Shelters and Benches

	Original Application	Final Project
Project Scope	Purchase of pre-fabricated bus shelters and benches	Purchase of pre-fabricated bus shelters and benches
Funding	Original Approved Project Cost	Final Project Cost
99313 :	\$22,964	\$22,964
99314 :		
PTMISEA Interest :		\$0
Other Funds		
Federal :		
State :		
Local :		
Total Project Cost :	\$22,964	\$22,964
Schedule Date	Original Project Schedule	Final Project Schedule
Begin Environmental :		
End Environmental :		
Begin Design :		
End Design :		
Begin Right of Way :		
End Right of Way :		
Begin Construction :		
End Construction :		
Begin Vehicle/Equipment Order :	8/1/11	7/19/11
End Vehicle/Equipment Order :	9/1/11	12/20/11
Begin Closeout Phase :	12/1/11	12/20/11
End Closeout Phase :	1/1/12	12/20/11
	Anticipated Performance Outcome	Actual Performance Outcome
Performance Outcomes	Increase ridership by 5%	Increase ridership by 5%
Description/Improvement Percentages		

Signature:

[Handwritten Signature]
 Name and Title

6/15/12
 Date

Note: The same authority that signed the Allocation Request must sign here.