



Effective(02/12)

**Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)****Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 08/09

PTMISEA Cycle : 08/09-3

Project Sponsor :

Contributing PTMISEA Sponsor :

Project Name : Truckee Intermodal Transportation Center Rehabilitation

**Project Scope****Funding****Total Project Cost :****Schedule Date**

Begin Vehicle/Equipment Order :

End Vehicle/Equipment Order :

Begin Closeout Phase :

End Closeout Phase :

Performance Outcomes  
Description/Improvement  
Percentages

**Original Application**

Repair 100 feet of walkway, replace  
approximately 6 benches, interior remodeling,  
and roof retrofit

**Original Approved Project Cost**

99313 : \$73,992

99314 :

PTMISEA Interest :

**Other Funds**

Federal :

State :

Local :

**Original Project Schedule**

Begin Environmental : 2/1/2011

End Environmental : 3/31/2011

Begin Design : 4/1/2011

End Design : 5/1/2011

Begin Right of Way : N/A

End Right of Way : N/A

Begin Construction : 6/1/2011

End Construction : 9/1/2011

Begin Vehicle/Equipment Order : N/A

End Vehicle/Equipment Order : N/A

Begin Closeout Phase : 10/1/2011

End Closeout Phase : 11/1/2011

**Anticipated Performance Outcome**

Reduce Operating/Maintenance Cost by  
15%. Increase System Reliability by 5%

**Final Project**

Repair 100 feet of walkway, replace  
approximately 6 benches, interior remodeling,  
and roof retrofit

**Final Project Cost**

\$73,992

\$343

\$74,335

**Final Project Schedule**

2/1/2011

3/31/2011

4/1/2011

6/1/2011

8/18/2011

10/31/2011

12/1/2011

4/1/2012

**Actual Performance Outcome**

All construction items are complete. It appears that  
Operating/Maintenance Cost has been reduced by 15%  
and System Reliability has increased by 5%.

**Signature:**

Name and Title

Daniel Landon, Executive Director

Date 5/4/2012

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.