

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . . " Please provide the following information:

Fiscal Year: 09/10

PTMISEA Cycle:

Project Sponsor: Golden Gate Bridge Highway & Transportation District

Contributing PTMISEA Sponsor:

Project Name: Two Muir Woods 35' shuttle vehicles

	Original Application	Final Project
<u>Project Scope</u>	This project is for the purchase of two (2) new 30' - 35' heavy-duty vehicles that can carry 27-37 passengers and are wheelchair accessible. The buses will be diesel powered, with a service life of 12 years each.	Same.
<u>Funding</u>		Final Project Cost
99313 :		
99314 :	\$608,632	\$608,632
PTMISEA interest :		(A)
Other Funds		
Federal:		
State :		
Local :	\$91,368	\$107,253
Total Project Cost :		\$715,885
Schedule Date	Original Project Schedule	Final Project Schedule
Begin Environmental:		
End Environmental :		
Begin Design :		<u> </u>
End Design :		<u> </u>
Begin Right of Way:		
End Right of Way:		
Begin Construction :		
End Construction:	December 2010	December 2010
Begin Vehicle/Equipment Order:		December 2010 December 2012
End Vehicle/Equipment Order :	May 2011 June 2011	Feb-13
Begin Closeout Phase : End Closeout Phase :	June 2011 June 2011	March 2013
End Closeout Phase .	Anticipated Performance Outcome	Actual Performance Outcome
Performance Outcomes Description/Improvement Percentages	Reduce operating/maintenance cost by 10%.	Operation of these new vehicles resulted in decreased need for leased vehicles on this program.

Signature

August 9, 2013

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.