



Effective(02/12)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)**Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 14/15

PTMISEA Cycle :

Project Sponsor : Alpine County

Contributing PTMISEA Sponsor : Alpine County LTC

Project Name : New Passenger Bus Stop Shelter

Project Scope**Funding**

99313 :

99314 :

PTMISEA Interest :

Other Funds

Federal :

State :

Local :

Total Project Cost :**Schedule Date**

Begin Environmental :

End Environmental :

Begin Design :

End Design :

Begin Right of Way :

End Right of Way :

Begin Construction :

End Construction :

Begin Vehicle/Equipment Order :

End Vehicle/Equipment Order :

Begin Closeout Phase :

End Closeout Phase :

**Performance Outcomes
Description/Improvement
Percentages**
Original Application

Alpine County to purchase and construct an approximately 9-foot by 6-foot passenger bus stop shelter for the Native American community of Hung-A-Lel-Ti in front of Indian Education Center.

Original Approved Project Cost

\$15,000

\$15,000

Original Project Schedule

2/1/17

4/1/17

4/1/17

4/1/17

5/1/17

6/1/17

6/1/17

10/1/17

10/1/17

12/1/17

Anticipated Performance Outcome**Final Project**

Alpine County purchased and constructed a 13-foot by 5-foot passenger bus stop shelter in Hung-A-Lel-Ti in front of the Indian Education Center.

Final Project Cost

\$11,650

\$11,650

Final Project Schedule

1/19/18

1/19/18

1/20/18

2/1/18

2/1/18

2/1/18

2/1/18

3/23/18

3/24/18

4/3/18

Actual Performance Outcome

| | |
|---------------------------------|----|
| Increased Ridership by | 1% |
| Reduced Oper/Maint Cost by | 1% |
| Reduced Emissions by | 1% |
| Increased System Reliability by | 1% |

Signature:

Name and Title

Brian Peters, Community Development Director

Date

4-3-18

4/3/18

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.