

## Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

## **Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . . " Please provide the following information:

Fiscal Year: 09/10 and 10/11 Funds

PTMISEA Cycle: 3

Project Sponsor: Tahoe Regional Planning Agency Contributing PTMISEA Sponsor: Tahoe Transportation District

Project Name: BlueGO Electronic Fareboxes

09/10-2-1(002)

|                                       | Original Application                          | Final Project  |
|---------------------------------------|---|--|
|                                       | PTMISEA will provide the funds for the        | PTMISEA provided the funds for the purchase  |
|                                       | purchase and implentation of an electronic    | and implentation of an electronic farebox  |
|                                       | farebox system for the BlueGo Transit System. | system for the BlueGo Transit System. The  |
|                                       | The PTMISEA funding may be leveraged with     | PTMISEA funding may be leveraged with  |
| Project Scope                         | Federal Funds.                                | Federal Funds.   |
|                                       |   | *  |
|                                       |   |  |
|                                       |   |  |
| Population                            |   |  |
| <u>Funding</u>                        | Original Approved Project Cost                | Final Project Cost   |
| 99313 :                               | \$260,777                                     | \$260,777  |
| 99314 :                               |   |  |
| PTMISEA Interest :                    | \$236   | \$236  |
| Other Funds                           |   |  |
| Federal :                             | \$258,010                                     | \$258,010  |
| State :                               |   |  |
| Local :                               |   |  |
| Total Project Cost :                  | \$519,024                                     | \$519,024  |
| Schedule Date                         | Original Project Schedule                     | Final Project Schedule   |
| Begin Environmental:                  |   |  |
| End Environmental:                    |   | -  |
| Begin Design:                         |   |  |
| End Design :                          |   |  |
| Begin Right of Way:                   |   |  |
| End Right of Way:                     |   |  |
| Begin Construction:                   | 1/15/12                                       | 1/15/12  |
| End Construction:                     | 12/31/14                                      | 12/31/14   |
| Begin Vehicle/Equipment Order:        |   |  |
| End Vehicle/Equipment Order:          |   | - 1  |
| Begin Closeout Phase:                 | 1/1/15  | 1/1/15   |
| End Closeout Phase:                   | 6/30/15                                       | 6/30/15  |
|                                       | Anticipated Performance Outcome               | Actual Performance Outcome   |
|                                       | Reduce Operating/Maintenance Costs by         | Reduced Operating/Maintenance Costs by   |
|                                       | 15%.  | 15%. The operating contract that TTD has   |
|                                       |   | with Keolis has a built-in annual maintenance  |
|                                       |   | increase of 3% on Vehicle Revenue Hours. TTD has benefited in Operational Efficiencies |
|                                       |   | as the Farebox data aids management with   |
| Performance Outcomes                  |   | planning decisions. Farebox revenue reports  |
| Description/Improvement               | l L   | generated by the system are used as a control  |
| Percentages                           |   | against deposits made by the operator thereby  |
|                                       | 4   | helping to identify fraudulent activity. The ease                                      |
|                                       |   | of passes being issued to the general public,  |
|                                       |   | non-profits and other government agencies is   |
| 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 |   | believed to contribute to increased ridership.   |
|                                       |   |  |
| 01                                    | 7/  |  |
| Signature:                            |   |  |

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Name and Title Nick Haven, Long Range and Transportation Planning Manager

7/9/2015

Date

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.