



Effective(02/12)

**Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)****Final Project Report**

*Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:*

Fiscal Year : 2009/10 and 2010/11

PTMISEA Cycle : FY 10-11

Project Sponsor : City of Dixon

Contributing PTMISEA Sponsor : n/a

Project Name : Narrowbanding Radio System

**Project Scope****Funding**

99313 :

99314 :

PTMISEA Interest :

**Other Funds**

Federal :

State :

Local :

**Total Project Cost :****Schedule Date**

Begin Environmental :

End Environmental :

Begin Design :

End Design :

Begin Right of Way :

End Right of Way :

Begin Construction :

End Construction :

Begin Vehicle/Equipment Order :

End Vehicle/Equipment Order :

Begin Closeout Phase :

End Closeout Phase :

**Performance Outcomes  
Description/Improvement  
Percentages**

**Original Application**

Replace existing 20-30 year old radio system with new system meeting FCC narrowbanding requirements including base, handhelds, bus radios, and antenna.

**Original Approved Project Cost**

\$21,223

\$2,787

\$24,010

**Original Project Schedule**

Oct 2011

Nov 2011

May 2012

June 2012

**Anticipated Performance Outcome**

System will comply with FCC narrowbanding requirements and meet the needs of the transit system for the next 10 years or more.

**Final Project**

Same except after conferring with IT staff and vendors it was found that replacing the antenna would not improve coverage area and existing antenna when used with new system provides adequate coverage so it was not replaced.

**Final Project Cost**

\$17,249

\$17,249

**Final Project Schedule**

Sept 2012

Dec 2012

Oct 2013

Nov 2013

**Actual Performance Outcome**

New system is FCC compliant, is meeting operational needs of transit system, and is anticipated to last 10 years or more.

**Signature:**

Name and Title

City Manager

November 5, 2013

Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.