

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . . " Please provide the following information:

Fiscal Year: 2010-2011

PTMISEA Cycle: 5

Project Sponsor: Mariposa County LTC

Contributing PTMISEA Sponsor: Mariposa County

Project Name: Midpines YARTS Park & Ride Improvements

	Original Application	Final Project
	Install new all-weather ADA accessible	Install new all-weather ADA accessible
Droinet Sanna	restroom, lighting and paving in the Midpines	restroom, lighting and paving in the Midpines
Project Scope	YARTS Park and Ride.	YARTS Park and Ride.
<u>Funding</u>	Original Approved Project Cost	Final Project Cost
99313 :	\$225,752	\$194,664
99314 :	\$2,348	\$2,348
PTMISEA Interest:	\$3,213	
Other Funds		
Federal:		
State :		
Local:		
Total Project Cost :	\$231,313	\$197,012
Schedule Date	Original Project Schedule	Final Project Schedule
Begin Environmental:	July 2013	
End Environmental:	September 2013	
Begin Design:	September 2013	
End Design:	September 2013	
Begin Right of Way:	N/A	
End Right of Way:	N/A	
Begin Construction:	October 2013	
End Construction:	December 2013	
Begin Vehicle/Equipment Order:	N/A	
End Vehicle/Equipment Order:	N/A	
Begin Closeout Phase :	January 20, 2014	February 2015
End Closeout Phase:	January 20, 2014	February 2015
	Anticipated Performance Outcome	Actual Performance Outcome
Performance Outcomes	Increase Ridership - 10%. Reduce	
Description/Improvement	Operating / Maintenance Cost - 25%.	
Percentages		
reiceillages		Increased Ridership by 10%
		Reduced Oper/Maint Cost by 25%
		Reduced Emissions by
		Increased System Reliability by %
gnature		

Sig

Mark Dvorak - Transportation Planner

November 6, 2018

Date

Name and Title