



Effective(02/12)

**Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)****Final Project Report**

*Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:*

Fiscal Year : 2012-13

PTMISEA Cycle : 3

Project Sponsor : Sonoma County Transit

Contributing PTMISEA Sponsor :

Project Name : Bus Stop Enhancements

**Project Scope****Funding**

99313 :

\$200,000

99314 :

PTMISEA Interest :

**Other Funds**

Federal :

State :

Local :

**Total Project Cost :**

\$200,000

**Schedule Date**

Begin Environmental :

End Environmental :

Begin Design :

End Design :

Begin Right of Way :

End Right of Way :

Begin Construction :

March 2013

End Construction :

August 2013

Begin Vehicle/Equipment Order :

End Vehicle/Equipment Order :

Begin Closeout Phase :

October 2013

End Closeout Phase :

November 2013

**Performance Outcomes**  
**Description/Improvement**  
**Percentages**

**Original Application**

Various enhancements at Sonoma County  
 Transit's bus stops.

**Original Approved Project Cost****Original Project Schedule****Anticipated Performance Outcome**

The bus stop enhancements will add new  
 shelters, benches, trash receptacles, bicycle  
 racks and lighting.

**Final Project**

Various enhancements at Sonoma County  
 Transit's bus stops.

**Final Project Cost**

\$200,000

\$4,994

\$118,508

\$323,502

**Final Project Schedule**

October 2013

December 2017

August 2018

September 2018

**Actual Performance Outcome**

New shelters, kiosks, benches, trash  
 receptacles and solar bus stop lights were  
 installed that have reduced bus stop  
 maintenance costs and improved system  
 reliability and passenger convenience.

Increased Ridership by 0%

Reduced Oper/Maint Cost by 15%

Reduced Emissions by 0%

Increased System Reliability by 10%

**Signature:**

Bryan Albee, Transit Systems Manager

9.19.18

Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.