

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2014/15
 PTMISEA Cycle : 2010/11
 Project Sponsor : StanCOG
 Contributing PTMISEA Sponsor :
 Project Name : Purchase of Farebox Systems for Ceres Buses

Project Scope

Funding

Total Project Cost :

Schedule Date

Begin Environmental :
 End Environmental :
 Begin Design :
 End Design :
 Begin Right of Way :
 End Right of Way :
 Begin Construction :
 End Construction :
 Begin Vehicle/Equipment Order :
 End Vehicle/Equipment Order :
 Begin Closeout Phase :
 End Closeout Phase :

**Performance Outcomes
 Description/Improvement
 Percentages**

Original Application	Final Project
Purchase of farebox systems for Ceres buses	Project scope has not changed; only schedule has changed. See below for justification.
Original Approved Project Cost	Final Project Cost
99313 : \$130,000	\$154,792
99314 :	
PTMISEA Interest : \$1,565	\$844
Other Funds	
Federal :	
State :	
Local :	
Total Project Cost : \$131,565	\$155,636
Original Project Schedule	Final Project Schedule
Begin Environmental :	
End Environmental :	
Begin Design : 10/1/12	7/1/13
End Design : 11/1/12	3/1/14
Begin Right of Way :	
End Right of Way :	
Begin Construction :	
End Construction :	
Begin Vehicle/Equipment Order : 11/1/12	6/1/14
End Vehicle/Equipment Order : 5/1/13	11/1/14
Begin Closeout Phase : 6/1/13	1/1/15
End Closeout Phase : 7/1/13	2/1/15
Anticipated Performance Outcome	Actual Performance Outcome
Increase ridership by 3%	Increase ridership by 3%

Signature:

Name and Title

Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.