



Effective(02/12)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)**Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2018
 PTMISEA Cycle : 2010 /2011
 Project Sponsor : City of Modesto
 Contributing PTMISEA Sponsor :
 Project Name : Bus Refurb

Project Scope**Funding****Total Project Cost :****Schedule Date**

Begin Environmental :

End Environmental :

Begin Design :

End Design :

Begin Right of Way :

End Right of Way :

Begin Construction :

End Construction :

Begin Vehicle/Equipment Order :

End Vehicle/Equipment Order :

Begin Closeout Phase :

End Closeout Phase :

Performance Outcomes

Description/Improvement

Percentages

Original Application

Refurbish 1998, 2001 and 2003 buses

Original Approved Project Cost

99313 : \$1,431,461

99314 :

PTMISEA Interest :

Other Funds

Federal :

State :

Local :

\$1,431,461

Original Project Schedule

N/A

N/A

N/A

N/A

N/A

N/A

N/A

N/A

9/1/15

12/1/16

7/1/17

Anticipated Performance Outcome**Final Project**

Reburbish Fixed route buses and purchase new buses as replacement and also for expansion.

Final Project Cost

\$4,931,461

\$640,005

\$66,836

\$5,638,302

Final Project Schedule

n/a

N/A

N/A

N/A

N/A

N/A

N/A

9/1/18

9/1/19

12/31/19

Actual Performance Outcome

Increased Ridership by %

Reduced Oper/Maint Cost by %

Reduced Emissions by %

Increased System Reliability by %

Signature:

Name and Title

Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.