



Effective(02/12)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)**Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : FY14/15

PTMISEA Cycle : 28091 (99313)

Project Sponsor : Eastern Sierra Transit Authority

Contributing PTMISEA Sponsor :

Project Name : Pruchase and Installation of Bus Washing Equipment

Project Scope**Funding**

99313 :

\$15,000

99314 :

PTMISEA Interest :

Other Funds

Federal :

State :

Local :

Total Project Cost :

\$15,000

Schedule Date**Original Project Schedule**

Begin Environmental :

End Environmental :

Begin Design :

End Design :

Begin Right of Way :

End Right of Way :

Begin Construction :

End Construction :

Begin Vehicle/Equipment Order :

Feb-14

End Vehicle/Equipment Order :

May-14

Begin Closeout Phase :

Jun-14

End Closeout Phase :

Jul-14

Anticipated Performance Outcome

Reduce operating & Maintenance cost by 20% and increase system reliability by 5%

**Performance Outcomes
Description/Improvement
Percentages**

Final Project

Purchase and installation for bus washing equipment at the Mammoth Lakes Transit Facility

Final Project Cost

\$15,000

\$9,159

\$24,159

Final Project Schedule

Feb-14

Oct-14

Jan-15

Feb-15

Actual Performance Outcome

Reduce operating & Maintenance cost by 20% and increase system reliability by 5%

Signature:

John Helm, Executive Director

Name and Title

Date

FEB. 13, 2015

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.