



Effective(02/12)

**Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)****Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2014/15

PTMISEA Cycle : 2

Project Sponsor : SACOG

Contributing PTMISEA Sponsor : SACOG

Project Name : Seat and Wheelchair Tie-Down System Upgrade

14/15 - 2-3(003)✓

**Project Scope****Funding**

99313 : \$547,156

99314 :

PTMISEA Interest :

**Other Funds**

Federal :

State :

Local :

**Total Project Cost :** \$547,156**Schedule Date****Original Project Schedule**

Begin Environmental :

End Environmental :

Begin Design :

End Design :

Begin Right of Way :

End Right of Way :

Begin Construction :

End Construction :

Begin Vehicle/Equipment Order : 11/10/14

End Vehicle/Equipment Order : 12/15/15

Begin Closeout Phase : 3/15/15

End Closeout Phase : 6/30/15

**Anticipated Performance Outcome****Performance Outcomes  
Description/Improvement  
Percentages**

To upgrade Seat and Wheelchair Tie-Down

Increase ridership by 3%

Increase System Reliability by 5 %

**Final Project**Seat and Wheelchair Tie-down Upgrade  
System**Final Project Cost**

\$491,227

**Final Project Schedule**

\$491,227

3/31/15

3/31/16

4/1/16

4/31/16

**Actual Performance Outcome**Upgrade Seat and Wheelchair Tie-Down  
and Improve Safety

Increased Ridership by 3%

Reduced Oper/Maint Cost by %

Reduced Emissions by %

Increased System Reliability by 5%

**Signature:**

Name and Title

Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.