



Effective(02/12)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)**Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 14/15

PTMISEA Cycle : 2

Project Sponsor : City of Turlock

Contributing PTMISEA Sponsor : Stanislaus Council of Governments

Project Name : Bus Stop Improvements

Project Scope**Funding**

99313 : \$150,000

99314 :

PTMISEA Interest :

Other Funds

Federal :

State :

Local :

Total Project Cost : \$150,000**Schedule Date****Original Project Schedule**

Begin Environmental : 11/1/15

End Environmental : 2/1/16

Begin Design : 4/30/17

End Design : 9/31/17

Begin Right of Way : N/A

End Right of Way : N/A

Begin Construction : 9/1/17

End Construction : 1/11/17

Begin Vehicle/Equipment Order : N/A

End Vehicle/Equipment Order : N/A

Begin Closeout Phase : 1/11/18

End Closeout Phase : 4/1/18

Anticipated Performance Outcome

Performance Outcomes
Description/Improvement
Percentages

Improved City and Regional transit services through increased passenger convenience, comfort, and safety.

Final Project

The purchase of bus shelters, benches, and solar lighting has exceeded the funded amount of this project. Local transit funds will be used to install the bus shelters.

Final Project Cost

\$150,000

\$1,260

\$62,510

\$213,770

Final Project Schedule**Actual Performance Outcome**

The new and uniform equipment far exceeds the previous mismatched and delapidated bus stop amenities.

Increased Ridership by 2%

Reduced Oper/Maint Cost by 1%

Reduced Emissions by %

Increased System Reliability by %

Signature:

Eric A. Picciano, Interim Development Services Director/City Engineer

Date

3/28/18

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.