



Effective(02/12)

OK

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)**Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 15/16

PTMISEA Cycle : 14/15

Project Sponsor : Humboldt Transit Authority

Contributing PTMISEA Sponsor : Humboldt County Association of Governments

Project Name : Bus Replacement

Project Scope**Funding**

99313 : \$77,000

99314 :

PTMISEA Interest :

Other Funds

Federal :

State :

Local :

Total Project Cost : \$77,000**Schedule Date****Original Project Schedule**

Begin Environmental :

End Environmental :

Begin Design :

End Design :

Begin Right of Way :

End Right of Way :

Begin Construction :

End Construction :

Begin Vehicle/Equipment Order : May-2015

End Vehicle/Equipment Order : December-2015

Begin Closeout Phase : January-2016

End Closeout Phase : February-2016

Anticipated Performance Outcome**Performance Outcomes
Description/Improvement
Percentages**Replace older vehicle to improve on-time
performance and system reliability**Final Project**Purchase one (1) 29 passenger diesel class E
E bus**Final Project Cost**

\$77,000

Final Project Schedule

May-2015

Dec-2015

May-2016

Jun-2016

Actual Performance OutcomeMaintenance cost are down due to fewer road
calls and repairs and the bus has been
ontime and system reliability has improved

Increased Ridership by 1%

Reduced Oper/Maint Cost by 5%

Reduced Emissions by 3%

Increased System Reliability by 5%

Signature:

Name and Title

Greg Pratt, General Manager

Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.