



Effective(02/12)

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)**Final Project Report**

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 2015/16
 PTMISEA Cycle : 2014/15
 Project Sponsor : Humboldt Transit Authority
 Contributing PTMISEA Sponsor : Humboldt County Association of Governments
 Project Name : Fuel Facility

Project Scope**Funding****Total Project Cost****Schedule Date**

Performance Outcomes
Description/Improvement
Percentages

Original Application		Final Project	
Fuel Station Awning and High Capacity Fuel Dispensers		Fuel Station Awning and High Capacity Fuel Dispensers	
Original Approved Project Cost		Final Project Cost	
99313 :	\$76,120	\$76,120	
99314 :	\$0	\$3,939	
PTMISEA Interest :			
Other Funds			
Federal :			
State :			
Local :			
Total Project Cost		\$80,059	
Original Project Schedule		Final Project Schedule	
Begin Environmental :			
End Environmental :			
Begin Design :			
End Design :			
Begin Right of Way :			
End Right of Way :			
Begin Construction :	10/1/15	10/1/15	
End Construction :	11/1/15	11/1/15	
Begin Vehicle/Equipment Order :			
End Vehicle/Equipment Order :			
Begin Closeout Phase :	3/1/16	5/1/16	
End Closeout Phase :	4/1/16	6/10/16	
Anticipated Performance Outcome		Actual Performance Outcome	
Improve safety, efficiency, and increase capacity to a growing system		Improved safety, efficiency, and increased capacity to a growing system	

Signature

Greg Pratt, General Manager
 Name and Title

June 10, 2016
 Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.