


Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . ." Please provide the following information:

Fiscal Year : 07/08
 PTMISEA Cycle : 2 (two)
 Project Sponsor : Council of Fresno County Governments
 Contributing PTMISEA Sponsor : Fresno County Rural Transit Agency
 Project Name : FCRTA's 4 - CNG Pumps

	Original Application	Final Project
Project Scope	Purchase 4 Compressed Natural Gas Pumps to refill vehicles on a slow-fill overnight basis, 5 year useful life.	Purchase 4 Compressed Natural Gas Pumps to refill vehicles on a slow-fill overnight basis, 5 year useful life.
Funding	Original Approved Project Cost	Final Project Cost
99313 :	\$43,148	\$32,845
99314 :		\$10,303 saving
PTMISEA Interest :	Accrued	\$288
Other Funds		
Federal :		
State :		
Local :		
Total Project Cost :	\$43,148	\$32,845 ✓
Schedule Date	Original Project Schedule	Final Project Schedule
Begin Environmental :	N/A	N/A
End Environmental :	N/A	N/A
Begin Design :	N/A	N/A
End Design :	N/A	N/A
Begin Right of Way :	N/A	N/A
End Right of Way :	N/A	N/A
Begin Construction :	N/A	N/A
End Construction :	N/A	N/A
Begin Vehicle/Equipment Order :	3/1/08	3/1/08
End Vehicle/Equipment Order :	8/30/08	5/1/08
Begin Closeout Phase :	09/30/08	6/30/08
End Closeout Phase :	10/30/08	6/30/09
	Anticipated Performance Outcome	Actual Performance Outcome
Performance Outcomes Description/Improvement Percentages :	Continue to clean the air.	Continue to clean the air.

Signature: 
 Jeffrey D. Webster, FCRTA General Manager
 Name and Title

29-Mar-11
 Date

Note: The same authority that signed the Allocation Request must sign here.

