

## 07/08 Mass Transit (6061-0002)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	AGENCY RECEIVED FUNDS	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Alameda - Contra Costa Transit District	(A) High Speed Fabric Doors (B) Revenue Vehicle Surveillance Cameras and System Project	Alameda and Contra Costa Counties	Oct-08	\$2,148,388	\$2,168,388	\$21,807	COMPLETE
Amador County Transportation Commission	Sutter Hill Transit Center	Amador County	Oct-08	\$33,136	\$21,104	\$1,370	Extended until June 30 2012.
Antelope Valley Transit Authority	(A) Facility Perimeter Security Project (B) Video Surveillance & Controlled Facility Access	Antelope Valley	Oct-08	\$95,786	\$95,786	TBD	COMPLETE
Arvin, City of	Surveillance System	Arvin	Oct-08	\$86,154	\$88,695	\$2,541	COMPLETE
Auburn Transit	Surveillance System	Auburn	Oct-08	\$9,041	\$9,875	\$449	COMPLETE
Banning Pass Transit	New Surveillance System	Banning	Oct-08	\$1,182	\$1,182	\$0	COMPLETE
Barstow Area Transit	Security Enhancements	Barstow	Oct-08	\$46,794	\$0	\$0	Extension has been granted until March 31, 2012
Buellton, City of	Interoperable Radio Systems	Buellton	Oct-08	\$3,764	\$3,792	\$47	COMPLETE
Butte County Association of Governments	Security Cameras	Butte County	Oct-08	\$181,978	\$187,601	\$6,220	COMPLETE
Central Contra Costa Transit Authority	Onboard Security Cameras	Contra Costa County	Oct-08	\$116,919	\$116,919	\$2,701	COMPLETE
Chowchilla, City of	Closed Circuit Television	Chowchilla	Oct-08	\$7,889	\$9,123	\$1,234	COMPLETE
Clovis Transit	Clovis Transit Security Cameras	Clovis	Oct-08	\$73,704	\$74,686	\$1,238	COMPLETE
Culver City, City of	Vehicle Locator/Video Camera Equip.	Culver City	Oct-08	\$66,090	\$66,090	\$0	COMPLETE
Del Norte Local Transportation Commission	Interoperable Radio Communications	Del Norte	Oct-08	\$23,546	\$24,432	\$886	COMPLETE
Delano, City of	Security Cameras on Busses	Delano	Oct-08	\$41,735	\$41,735	\$0	COMPLETE
Dinuba, City of	Digital Video Systems	Dinuba	Oct-08	\$15,706	\$15,836	\$130	COMPLETE
Eastern Contra Costa Transit Authority	Disaster Preparedness Communications Equipment	Contra Costa County	Oct-09	\$47,440	\$47,656	\$125	COMPLETE
Easy Lift Transportation	Response and Preparedness	Santa Barbara	Oct-08	\$8,084	\$8,084	\$16	COMPLETE
El Dorado County Transit Authority	Bus Surveillance Systems	El Dorado County	Oct-08	\$124,854	\$125,566.52	\$713	COMPLETE
Elk Grove, City of	CNG Fueling Station Security Enhancements	Elk Grove	3/1/2011	\$111,856	\$111,856	\$0	COMPLETE
Escalon, City of	New Surveillance System and Security Improvements	Escalon	Jan-09	\$15,000	\$16,079	\$1,079	COMPLETE
Fairfield, City of	Transit Facilities Security Cameras	Fairfield	Oct-08	\$12,078	\$12,078	\$65	COMPLETE
Folsom, City of	Audiovisual Surveillance	Folsom	Oct-08	\$24,000	\$24,000	\$0	COMPLETE

## 07/08 Mass Transit (6061-0002)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	AGENCY RECEIVED FUNDS	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Foothill Transit System	System Security Improvements	West Covina	Jan-09	\$327,193	\$330,358	\$3,165	COMPLETE
Fresno County Rural Transit Agency	Surveillance Recording System	Fresno County	Jan-09	\$169,697	\$66,662	\$1,414	COMPLETE
Fresno, City of (Department of Transportation)	(A) Bus Stop Lighting (B) Video Surveillance Equipment (C) Video Surveillance Equipment	Fresno	Oct-08	\$169,677	\$178,884	\$9,187	COMPLETE
Gardena, City of	Onboard Bus Surveillance Cameras	Gardena	Oct-08	\$76,732	\$0	\$2,108	Extension granted estimated completion: June 30, 2012. Waiting on future grant years to fund the remainder of the project.
Glenn County Transportation Commission	Security Improvements	Glenn County	Oct-08	\$23,000	\$23,038	\$38	COMPLETE
Gold Coast Transit	(A) Onboard Security Camera System (B) Onboard Security Camera System	Oxnard	Oct-08	\$60,865	\$60,865	\$724	COMPLETE
Golden Empire Transit District	GET Security Program	Bakersfield	Feb-09	\$381,000	\$0	\$0	Extension until March 31, 2012
Golden Gate Bridge, Highway and Transportation Authority	Communication Information System	San Francisco	Oct-08	\$802,488	\$806,479	\$3,991	COMPLETE
Guadalupe, City of	Surveillance System	Guadalupe	Jan-09	\$10,216	\$10,216	\$0	COMPLETE
Imperial County	IVC Transfer Terminal	Imperial County	Jan-10	\$133,338	\$133,338	\$0	COMPLETE
Inyo County Local Transportation Commission	Security Lighting	Inyo County	Oct-09	\$18,207	\$6,005	\$537	Extension Granted. Estimated Completion: March 31, 2012.
Kern County Regional Transit	Emergency Generators	Kern County	Oct-08	\$145,142	\$145,142	\$5,519	COMPLETE
Kings County Area Public Transit Agency	New Surveillance System	Kings County	Oct-08	\$142,087	\$147,139	\$1,175	COMPLETE
Lake Transit Authority	Interoperable Radio Communications	Lake County	Oct-08	\$54,674	\$55,257	\$583	COMPLETE
Lassen County	Lassen Rule Bus Security Fencing	Lassen County	Jan-10	\$30,156	\$30,448	\$292	COMPLETE
Lincoln, City of	Station Security	Lincoln	Oct-09	\$24,047	\$26,904	\$129	COMPLETE
Livermore Amador Valley Transit Authority	(A) CESRS Compatible Base Station (B) LCD display for EOC (C) Radio Frequency Strategic Plan	Livermore	Oct-09	\$36,696	\$27,739	\$756	COMPLETE

## 07/08 Mass Transit (6061-0002)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	AGENCY RECEIVED FUNDS	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Lodi, City of	Security Access Improvements	Lodi	Oct-08	\$53,731	\$45,629	\$993	Extension Granted. Estimated Completion: March 31, 2012.
Lompoc, City of	Onboard Bus Security Systems	Lompoc	Oct-09	\$49,912	\$0	\$1,095	Extension Granted. Estimated Completion: March 31, 2012.
Long Beach Public Transportation Company	Emergency Generators	Long Beach	Oct-08	\$371,111	\$371,111	\$708	COMPLETE
Los Angeles County Metropolitan Transportation Authority	Metro Rail Gating Resubmit	Los Angeles County	Oct-08	\$16,103,043	\$16,293,117	\$190,074	COMPLETE
Madera, City of	Mobile Digital Video Security System	Madera	Oct-08	\$43,810	\$43,810	\$1,085	COMPLETE
Manteca, City of	Bus Stop Security	Manteca	Oct-08	\$50,000	\$0	\$708	Extension Granted. Estimated Completion: March 31, 2012.
Mendocino Transit Authority	(A) Ukiah Yard Automatic Gate (B) Ukiah Yard Security Cameras (C) Onboard Security Cameras (D) Ft. Bragg Yard Generator	Mendocino County	Oct-08	\$80,487	\$80,487	\$896	COMPLETE
Merced County Association of Governments	Video Surveillance	Merced County	Oct-08	\$92,985	\$92,985	\$0	COMPLETE
Modesto, City of	(A) Purchase and Install Video Cameras (B) Purchase and Install Video Cameras (C) Security Cameras Bus Yard and Cash Fare Collection Facilities (D) Security Cameras in Downtown Transportation Center	Modesto	Oct-08	\$349,031	\$327,704	\$13,632	Projects (A) and (B) 100% Complete Projects (C)/(D) 90% Complete . Estimated Completion: December 31, 2012.
Modoc Transportation Agency	Transit Security and Communications	Modoc County	Jan-10	\$7,940	\$7,940	\$39	COMPLETE
Mono County Local Transportation Commission	Security Lighting	Mono County	Oct-08	\$11,020	\$0	\$54	Extension Granted. Estimated Completion: March 31, 2012.
Monterey - Salinas Transit	Facilities System Security	Monterey County	Feb-09	\$402,362	\$410,765	\$8,403	COMPLETE
Moorpark Transit	Construction of Barrier	Moorpark	Oct-08	\$100,000	\$104,297	\$4,297	COMPLETE

## 07/08 Mass Transit (6061-0002)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	AGENCY RECEIVED FUNDS	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Morongo Basin Transit Authority	Security Enhancements	Morongo Basin	Oct-08	\$62,977	\$62,973	\$1	COMPLETE
Mountain Area Regional Transit Authority	Security Enhancements	Big Bear	Oct-08	\$57,948	\$43,168	\$220	Extension granted until May 1, 2012
Napa County Transportation	Security System	Napa County	Oct-08	\$7,100	\$0	\$0	Extension granted until May 30, 2012
Needles, City of	Needles Area Transit	Needles	Oct-08	\$6,807	\$6,939	\$97	COMPLETE
Nevada County Transit Services	(A) Communications Equipment (B) Security Enhancement Equipment (C) Additional Security Enhancement Equipment	Nevada County	10/1/2008, 05-2011	\$72,389	\$30,000	\$130	Extension approved until June 30 2012. Received funds late
North County Transit District	Rail Line Sealed Corridor Concept	Oceanside	Oct-08	\$860,494	\$861,501	\$1,007	COMPLETE
Omnitrans	Safety and Security Upgrades	San Bernardino	Oct-08	\$1,318,312	\$0	\$117	Approved Extension until December 31, 2012
Orange County Transportation Authority	(A) Base Card Key ID Access System (B) Video Surveillance System at Base Facilities (C) Bus Video Surveillance System (D) Rail Grade Crossing Monitors (E) Rail Right-of Way-Security Fencing (F) Video Surveillance System at Irvine Station (G) Access Locks and Recording System	Orange County	Oct-08	\$3,520,574	\$2,168,301	\$201,986	Extension Granted. Estimated Completion: February 29, 2012.
Oxnard, City of	(A) Enhancement of Security Cameras (B) Enhancement of Security System	Oxnard	Oct-08	\$100,000	\$100,000	\$3,500	COMPLETE
Palo Verde Valley Transit Agency	Project	Palo Verde	Feb-09	\$25,178	\$24,893	\$23	Extension Granted. Estimated Completion: January 31, 2012.
Paratransit Inc.	Continuity Project	Sacramento	Oct-08	\$135,350	\$135,350	\$0	COMPLETE

## 07/08 Mass Transit (6061-0002)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	AGENCY RECEIVED FUNDS	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Peninsula Corridor Joint Powers Board	(A) Replace Switches & Locks (B) Safety and Security Improvements (C) Closed Circuit TVs at CEMOF (D) Cameras-on-Trains (E) Disaster Relief Equipment (F) Right of Way- Phase I	San Mateo	Oct-08	\$939,246	\$972,908	\$1,965	COMPLETE
Placer County Department of Public Works	Phase A 2007/08	Placer County	Feb-10	\$74,495	\$74,495	\$4,446	COMPLETE
Placer County Planning Agency	WPCTSA Bus stops	Placer County	Apr-11	\$15,771	\$4,168	\$12	Extension Granted. Estimated Completion: March 31, 2012.
Placer County	City of Rocklin Bus Stop Safety and Security Improvements	Placer County	Jan-09	\$33,071	\$34,907	\$172	COMPLETE
Redding Area Bus Authority	Enhanced Security Measures	Shasta County	Oct-08	\$153,561	\$156,219	\$2,269	COMPLETE
Ripon, City of	Fencing and Security Camera	Ripon	Jan-09	\$15,000	\$15,000	\$0	COMPLETE
Riverside County Transportation Commission	Rail Station Surveillance and Security Upgrade	Riverside County	Oct-09	\$347,852	\$354,614	\$6,759	COMPLETE
Riverside Transit Agency	Project	Riverside	Oct-09	\$855,386	\$874,386	\$19,000	COMPLETE
Riverside, City of	Parking Lot Security Enhancements	Riverside	Oct-09	\$150,000	\$153,491	\$3,491	COMPLETE
Roseville Transit	Population Allocation and Fare Revenue Allocation	Roseville	Jan-10	\$73,317	\$73,665	\$348	COMPLETE
Sacramento Regional Transit District	Surveillance and Interoperable. Comm.	Sacramento	Oct-08	\$1,558,699	\$1,564,853	\$5,386	COMPLETE
San Benito County Local Transportation	San Benito County Transit Facility	San Benito County	Jan-10	\$46,712	\$0	\$0	Extension approved until January 30, 2012
San Diego Metropolitan Transit System	(A) LRV Station Low Light CCTV (B) Bus On-board "Smart" CCTV	San Diego County	Oct-08	\$2,700,000	\$2,719,433	\$19,433	COMPLETE
San Francisco Bay Area Rapid Transit District	Interoperability Communications Equipment, CCTV, Intrusion Detection Equipment, and Critical Infrastructure Barrier	San Francisco Bay Area	Oct-08	\$5,374,704	\$277,230	\$17,643	COMPLETE

## 07/08 Mass Transit (6061-0002)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	AGENCY RECEIVED FUNDS	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
San Francisco Municipal Transportation Agency	(A) Site Hardening (B) Security Fiber Network (C) Mobile Message Boards (D) Bullet Resistant Vests (E) Command Bus (F) 2 Mobile Command Vans (G) Security on drawbridges	San Francisco	Oct-08	\$7,070,567	\$589,771	\$323,232	Extension Granted. Estimated Completion: March 31, 2012.
San Joaquin Regional Transit District	(A) Transit Catastrophic Preparedness (B) Security Enhancement	San Joaquin County	Oct-08	\$464,764	\$377,214	\$9,389	Only one Project COMPLETE
San Luis Obispo Council of Governments	Site Hardening	San Luis Obispo County	10/2008, 06/2011	\$244,587	\$244,587	\$4,531	COMPLETE
San Mateo County Transit District	N&S Base Emergency Generator	San Mateo County	Oct-08	\$1,106,406	\$893,379	\$3,857	Extension granted until March 31, 2013
Santa Barbara Metropolitan Transit District	Security Cameras	Santa Barbara County	Oct-08	\$240,351	\$240,351	\$285	COMPLETE rolling interest into 08-09
Santa Clara Valley Transportation Authority	(A) Emergency Security Telephones (B) High Security Fence (C) Intrusion Detection Systems	Santa Clara County	Oct-08	\$3,289,948	\$3,438,266	\$148,318	COMPLETE
Santa Cruz Metropolitan Transit District	(A) METRO Dispatch Console Upgrade (B) METRO Facilities Video Surveillance (C) METRO Radio Network and Surveillance	Santa Cruz County	Oct-08	\$440,505	\$440,505	\$5,801	COMPLETE
Santa Maria Area Transit	Surveillance and Security System for Transit Property	Santa Maria	Jan-09	\$103,270	\$103,270	\$5,588	COMPLETE
Santa Monica County, Big Blue Bus	Facility Security Improvements	Santa Monica	Oct-08	\$267,091	\$149,410	\$21,909	Extension Granted. Estimated Completion: March 31, 2012.
Santa Rosa, City of	Portable Transit Surveillance System	Santa Rosa	Oct-08	\$25,113	\$25,113	\$455	Extension approved until February 29, 2012
Sierra County Transportation Commission	Purchase and Installation	Sierra County	Jan-10	\$2,850	\$2,850	\$0	COMPLETE
Simi Valley Transit	Web Based Security Camera System	Simi Valley	Oct-08	\$80,000	\$85,640	\$5,715	COMPLETE
Siskiyou County Transit	Camera System	Siskiyou County	Jan-10	\$38,934	\$39,077	\$144	COMPLETE

## 07/08 Mass Transit (6061-0002)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	AGENCY RECEIVED FUNDS	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Solvang, City of	Interoperable Radio System	Solvang	Oct-08	\$15,363	\$19,127	\$592	COMPLETE
Sonoma County Transit	Video Surveillance Equipment	Sonoma County	Oct-08	\$31,815	\$31,815	\$721	COMPLETE
South Lake Tahoe, City of	Transit Station Security Improvements	South Lake Tahoe	Oct-08	\$52,048	\$52,225	\$177	COMPLETE
SunLine Transit Agency	Safety and Security Enhancement Project	Palm Springs	Oct-08	\$402,151	\$306,239	\$280	Extension Granted. Estimated Completion: February 29, 2012.
Taft, City of	Interoperable Communications	Taft	Oct-08	\$9,727	\$9,786	\$59	COMPLETE
Tahoe Regional Planning Agency	Transit Station Security Improvements	Stateline	Jan-09	\$22,743	\$22,743	\$0	COMPLETE
Tehachapi, City of	Emergency Response Trailer	Tehachapi	Oct-08	\$10,173	\$10,173	\$0	COMPLETE
Tehama County Transportation Commission	Alarm System Project	Tehama County	Oct-08	\$49,385	\$51,444	\$2,059	COMPLETE
Thousand Oaks Transit	Infrared Security Camera System	Thousand Oaks	Oct-08	\$30,000	\$0	\$1,956	Must submit final documentation to closeout.
Torrance Transit System	Board Security Camera Enhancements	Torrance	Oct-08	\$115,470	\$108,015	\$6,689	COMPLETE
Tracy, City of	Security Cameras	Tracy	Oct-08	\$50,000	\$51,444	\$2,059	COMPLETE
Trinity County Transportation Commission	AVL/Camera System	Trinity	Jan-10	\$11,507	\$44,606	\$99	COMPLETE
Tulare County Resource Management Agency	Bus Security Enhancements	Tulare County	Jan-10	\$114,413	\$124,268	\$4,947	COMPLETE
Tulare, City of	Surveillance System	Tulare	Oct-08	\$55,975	\$56,109	\$134	COMPLETE
Turlock, City of	Physical Security Enhancement Equipment	Turlock	Oct-08	\$90,000	\$92,210	\$2,210	COMPLETE
Vallejo, City of	Bus Maintenance Facility Transit Security Enhancements	Vallejo	Jan-10	\$135,562	\$0	\$0	Extension approved until December 15, 2011
Ventura County Transportation Commission	Grade Crossing Monitors	Ventura	10/2008, 01/2010	\$350,711	\$350,711	\$0	COMPLETE
Victor Valley Transit Authority	Security Enhancements	Victor Valley	Feb-09	\$255,111	\$260,195	\$5,084	COMPLETE
Visalia, City of	Lighting Equipment at Bus Stops	Visalia	Oct-08	\$154,456	\$154,635	\$156	COMPLETE
Western Contra Costa Transit Authority	Video Security Camera System	Contra Costa County	Oct-08	\$56,772	\$56,471	\$65	COMPLETE
Yolo County Transportation District	Surveillance Systems	Yolo County	10/2008, 06/2011	\$170,126	\$176,568	\$6,442	COMPLETE
Yuba - Sutter Transit Authority	Surveillance System Retrofit Project	Yuba and Sutter Counties	Oct-08	\$138,440	\$139,621	\$1,186	COMPLETE

07/08 Heavy Rail (6061-0001)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
California Department of Transportation	Forward Facing Cameras Oakland Maintenance Facility Passenger Information Display Signs Lighting Improvements for Platform Park Public Announcement and Emergency Security Enclosure for Equipment Security System with Panic Alarm TV & Video Operational Areas Modesto Station Security Fencing Security Enhancements to Cameras Security Cameras	Sacramento	\$450,000 \$149,745 \$451,826 \$70,000 \$273,108 \$28,000 \$59,567 \$1,286,000 \$110,000 \$200,900 \$899,000	\$0 \$149,745 \$451,826 \$70,000 \$273,108 \$28,000 \$59,567 \$1,286,000 \$0 \$0 \$0	\$0	(B) 40% completed. Ext Mar '12. (C) 100% completed. (D) 100% completed. (E) 100% completed. (F) 100% completed. (G) 100% completed. (H) 100% completed. (J) 100% completed. (K) 0% completed. Modified/Ext Mar '12. (L) 0% completed. Modified/Ext Mar '12. (M) 0% completed. Modified/Ext Mar '12.
Capitol Corridor Joint Powers Authority	Capitol Corridor Automated Ticket Validation Station Improvement Passenger Information Display Signs Onboard Passenger Information System I	Oakland	\$600,000 \$400,000 \$150,000 \$750,000	\$600,000 \$160,000 \$150,000 \$684,795	\$22,370	(A) 100% completed. Est Apr '10. (B) 40% completed. Est Mar '12. (C) 100% completed. Est Nov '08. (D) 80% completed. Est Mar '12.
Southern California Regional Rail Authority	Fiber Optic Backbone Forward Facing Cameras on 38 Locomotives Swing Gates and Fencing Tunnel 25 Intrusion Detection	Los Angeles	\$2,267,000 \$380,000 \$1,489,070 \$4,900,000	\$583,691 \$365,662 \$386,390 \$515,474	\$29,310	(A) 85% completed. Est Mar '12. (B) 100% completed. Est Mar '12. (C) 100% completed. Est Mar '12. (D) 90% completed. Ext Mar '12.



07/08 Waterborne (6061-0003)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
California Department of Boating and Waterways	San Francisco Terminal and Vessel Construction	San Francisco	\$3,660,000	\$3,660,000	\$0	100% completed. WETA's lease Aug '09.
San Francisco Bay Area Water Emergency Transportation Authority	Preliminary Investigation/Environment Review Final Design SFF Terminal/Vessel Construction Maintenance Barge/Floats/Ramp Maintenance Facilities	San Francisco	\$2,000,000 \$3,000,000 \$6,340,000 \$5,000,000 \$5,000,000	\$157,087 \$0 \$3,669,207 \$522,336 \$0	\$22,582	(A) 6% completed. Est Jun '12. (B) 0% completed. Est Sep '13. (C) 53% completed. Est Mar '12. (D) 10% completed. Est Sep '13. (E) 0% completed. Est Sep '13.

## 08/09 Mass Transit (6161-0002)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	AGENCY RECEIVED FUNDS	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Alameda - Contra Costa Transit District	Revenue Vehicle Surveillance Cameras and System	Alameda and Contra Costa Counties	2009-Aug	\$2,148,388	\$104,419	\$244	<b>COMPLETE</b>
Amador Rapid Transit System	Sutter Hill Transit Center	Amador County	2009-Aug	\$33,136	\$0	\$517	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Antelope Valley Transit Authority	Video Surveillance & Controlled Facility Access	Antelope Valley	2010-Oct.	\$95,786	\$95,786	\$0	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Arvin, City of	Transportation Surveillance System	Arvin	2009-Aug, 2011-May	\$469,611	\$680	\$1,761	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Atascadero, City of	Driver and Vehicle Safety Enhancement	Atascadero	2010-Sep	\$19,440	\$16,003	Est. \$5	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Auburn, City of	Corporation Yard Surveillance System	Auburn	2010-Sep	\$9,041	\$9,041	\$0	<b>COMPLETE</b>
Banning, City of	Security Cameras on Buses	Banning	2010-Sep	\$50,000	\$45,397	\$21	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Beaumont, City of	OnBoard Security Cameras	Beaumont	2009-Aug	\$28,500	\$28,500	\$0	<b>COMPLETE</b>
Butte County Association of Governments	Security Cameras Installed on Buses	Butte County	2010-Sep	\$181,978	\$120,019	\$339	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
California City, City of	Security Cameras at Corporation Yard	California City	2009-Aug	\$11,161	\$0	\$0	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales

## 08/09 Mass Transit (6161-0002)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	AGENCY RECEIVED FUNDS	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Central Contra Costa Transit Authority	Perimeter Security	Contra Costa County	2010-Sep	\$116,919	\$0	\$240	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Clovis, City of	Transit Security Cameras	Clovis	2010-Sep	\$73,254	\$73,398	\$130	<b>COMPLETE</b>
Commerce, City of	Video Surveillance System	Commerce	2010-Sep	\$21,323	\$21,323	\$0	<b>COMPLETE</b>
Corcoran, City of	Retrofit Buses with New Surveillance System	Corcoran	2010-Sep	\$39,413	\$0	\$875	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Corona, City of	OnBoard Video Surveillance Equipment and Recording System	Corona	2010-Sep	\$35,000	\$0	\$1,189	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Culver City, City of	Security Video Camera Equipment for Transportation Facility	Culver City	2010-Sep	\$66,090	\$26,839	\$2,028	10% away from completion. Estimated Completion is determined on future bond sales.
Del Norte Local Transportation Commission	Interoperable Mobile Radio Communications for Redwood Coast Transit	Del Norte County	2010-Sep	\$23,546	\$474	\$0	Estimated Completion is determined on future bond sales
Delano, City of	Security Cameras on Busses and Transit Center Phase II	Delano	2010-Sep	\$41,548	\$0	\$0	Estimated Completion is determined on future bond sales
Dinuba, City of	Facility Security	Dinuba	2010-Sep	\$22,043	\$0	\$121	Estimated Completion is determined on future bond sales
Eastern Contra Costa Transit Authority	(A) Disaster Preparedness Communications Equipment (B) Transit Facility Security Enhancements	Contra Costa County	2010-Sep	\$47,440	\$29,302	\$81	Estimated Completion is determined on future bond sales
Easy Lift Transportation	Paratransit Emergency Response & Preparedness	Santa Barbara County	2010-Sep	\$6,140	\$6,030	\$0	10% away from completion. Estimated Completion is determined on future bond sales.
El Dorado County Transit Authority	Transit Facility Security Systems	El Dorado County	2010-Sep	\$124,854	\$0	\$417	Estimated Completion is determined on future bond sales

## 08/09 Mass Transit (6161-0002)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	AGENCY RECEIVED FUNDS	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Elk Grove, City of	Vehicle Location Project	Elk Grove	2010-Sep	\$157,522	\$134,415	\$397	Estimated Completion is determined on future bond sales
Escalon, City of	Purchase Radio Communication Equipment	Escalon	2009-Aug	\$15,000	\$2,403	\$43	Estimated Completion is determined on future bond sales
Fairfield, City of	Security Camera Enhancements	Fairfield	2010-Sep	\$20,136	\$0	\$0	Funding secured, Estimated Completion: March 31, 2012.
Foothill Transit System	Transit Operations/Administration Facilities Hardening	West Covina	2010-Sep	\$327,193	\$0	\$382	Estimated Completion is determined on future bond sales
Fresno County Rural Transit Agency	On-Board Video Surveillance Equipment Phase II	Fresno County	2010-Sep	\$170,941	\$0	\$0	Estimated Completion is determined on future bond sales
Fresno, City of	(A) Facility Access Control (B) On Bus Video Surveillance Equipment	Fresno	2010-Sep	\$575,763	\$126,990	TBD	Estimated Completion is determined on future bond sales
Gardena, City of	Facility Interior Security Camera Enhancements	Gardena	2010-Sep	\$76,732	\$0	\$450	Estimated Completion is determined on future bond sales
Gold Coast Area Transit	(A) Drive Cam for Supervisor and Support Vehicles (B) Operations and Maintenance Facility Security Upgrade	Oxnard	2010-Sep	\$130,000	\$0	\$407	Estimated Completion is determined on future bond sales
Golden Gate Bridge, Highway and Transportation Authority	Advance Communication Information System Subscriber Equipment	San Francisco	2009-Aug	\$802,488	\$802,488	\$376	<b>COMPLETE</b>
Imperial, City of	IVC Transfer Terminal Phase II	Imperial County	2009-Aug	\$133,338	\$0	\$988	Estimated Completion: is determined on future bond sales
Inyo, City of	Security Fencing for Bus Storage Area	Inyo County	2010-Sep	\$18,207	\$6,754	\$595	Estimated Completion: is determined on future bond sales
Kern County Regional Transit	Security Gate at Victor Street Road Yard	Kern County	2009-Aug	\$144,208	\$108,799	\$0	Estimated Completion: is determined on future bond sales
Kings County Area Public Transit Agency	Facility Security Enhancement	Kings County	2009-Aug	\$103,261	\$27,373	\$1,875	Estimated Completion: is determined on future bond sales

## 08/09 Mass Transit (6161-0002)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	AGENCY RECEIVED FUNDS	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Lake Transit Authority	Interoperable Mobile Radio Communications for Lake Transit	Lake County	2009-Aug	\$54,674	\$0	\$796	Estimated Completion: is determined on future bond sales
Lassen County	AVL/Camera System	Lassen County	2010-Sep	\$30,156	\$0	\$186	Estimated Completion: is determined on future bond sales
Lincoln, City of	Transit Station Security	Lincoln	2010-Sep	\$24,047	\$24,176	\$129	<b>COMPLETE</b>
Livermore - Amador Valley Transit Authority	(A) East Bay Regional Communications System (B) Radio Frequency Study & Emergency Operations Enhancement Project	Livermore	2010-Oct.	\$46,624	\$2,739	\$754	Estimated Completion: is determined on future bond sales
Lodi, City of	Transit Parking Structure Security Cameras & Related Equipment	Lodi	2010-Oct.	\$61,331	\$0	\$308	Estimated Completion: is determined on future bond sales
Lompoc, City of	Transit Center and OnBoard Bus Security System	Lompoc	2010-Oct.	\$50,301	\$0	\$0	Estimated Completion: is determined on future bond sales
Long Beach Public Transportation Company	Transit Mall Security Lighting & Surveillance Cameras	Long Beach	2009-Aug	\$371,122	\$342,513	\$0	Estimated Completion: is determined on future bond sales
Los Angeles County Metropolitan Transportation Authority	(A) Metro Rail Gating (B) Advanced Transit Management System Narrowband Frequency (C) Blue & Green Line Transit Passenger Information System	Los Angeles County	2010-Oct.	\$16,103,000	\$1,176,310	\$171,407	Estimated Completion: is determined on future bond sales
Madera, City of	Security bollards and a Digital Video Security System	Madera	2010-Oct.	\$43,064	\$0	\$0	Estimated Completion: is determined on future bond sales
Manteca, City of	Bus Stop Security	Manteca	2010-Oct.	\$35,000	\$0	\$0	Estimated Completion: is determined on future bond sales

## 08/09 Mass Transit (6161-0002)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	AGENCY RECEIVED FUNDS	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Mendocino Transit Authority	(A) Onboard Security Camera Enhancement (B) Ukiah Yard Security Cameras (C) Willits Yard Security Cameras (D) Pt Arena Yard Security Cameras (E) Ft. Bragg Yard Generator (F) Ft Bragg Yard Security Cameras	Mendocino County	2010-Oct.	\$80,486	\$71,260	\$0	Only remaining project is project D. Estimated Completion: is determined on future bond sales
Modesto, City of	AVL, Cameras and Radios on Four Fixed Route Buses	Modesto	2010-Oct.	\$119,000	\$0	\$795	Estimated Completion: is determined on future bond sales
Modoc County Local Transportation Commission	Transit Security and Communications	Modoc County	2010-Oct.	\$7,940	\$0	\$28	Estimated Completion: is determined on future bond sales
Mono County Local Transportation Commission	Security Lighting for Eastern Sierra Transit Authority	Mono County	2010-Oct.	\$11,020	\$0	\$18	Estimated Completion: is determined on future bond sales
Monterey - Salinas Transit	MST Facilities System Security	Monterey County	2009-Aug	\$402,615	\$26,844	\$2,062	Estimated Completion: is determined on future bond sales
Morongo Basin Transit Authority	Emergency Generator	Morongo Basin	2009-Aug	\$72,573	\$72,598	\$25	Estimated Completion: is determined on future bond sales
Mountain Area Regional Transit Authority	Security Enhancements	Big Bear	2010-Oct.	\$57,948	\$0	\$44	Estimated Completion: is determined on future bond sales
Needles, City of	Needles Transit Services	Needles	2009-Aug	\$6,807	\$0	\$49	Estimated Completion: is determined on future bond sales
North San Diego County Transit Development Board	(A) Positive Train Control (B) SPRINTER Network Back-Up	Oceanside	2009-Nov 2010-Aug	\$860,494	\$770,175	\$2,629	Estimated Completion: is determined on future bond sales
Omnitrans	OnBoard Bus Video Surveillance System	San Bernardino	2010-Oct.	\$1,318,312	\$0	\$1,203	Estimated Completion: is determined on future bond sales
Orange County Transportation Authority	(A) License Plate Recognition for Transit Police Vehicles (B) Transit Communications System Upgrades	Orange County	2010-Oct.	\$3,520,574	\$62,810	\$135,480	Estimated Completion: is determined on future bond sales

## 08/09 Mass Transit (6161-0002)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	AGENCY RECEIVED FUNDS	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Palo Verde Valley Transit Agency	Palo Verde Valley Transit Agency Security Cameras	Palo Verde	2009-Aug	\$24,870	\$24,870	\$23	<b>COMPLETE</b>
Paratransit Inc.	(A) Mobile Incident Command Operations and Communications Project (B) Onboard, Digital Surveillance Systems	Sacramento	2009-Aug	\$135,350	\$0	\$123	Estimated Completion: is determined on future bond sales
Peninsula Corridor Joint Powers Board	(A) Integrated Security Center Upgrade (B) Two Anti-Terrorism Substation (2) (C) Right of Way Fencing, Phase II (D) Safety and Security Improvements, Phase II (E) Closed Circuit TVs at CEMOF, Phase II (F) Cameras-on-Trains, Phase II	San Mateo	2009-Aug	\$939,246	\$186,856	\$2,355	Two projects are complete. (D) and (E). Estimated Completion date: to be determined when future bond sales come in.
Placer County Department of Public Works	Automated Vehicle Location and Pre-Trip Inspection System Phase II	Placer County	2009-Aug	\$15,129	\$0	\$55	Estimated Completion: is determined on future bond sales
Placer County Transportation Planning Agency, Colfax	Colfax Station Camera Security System	Colfax	2009-Aug 2011- May 2011Jul	\$2,340	\$0	\$2	Received funds late and waiting on future funding. Lack of bond sales is holding up project.
Placer County Transportation Planning Agency, Rocklin	City of Rocklin Bus Stop Safety and Security Improvements	Rocklin	2010 Oct	\$33,071	\$33,071	\$33	<b>COMPLETE</b>
Redding Area Bus Authority	RABA Fleet Install Video Surveillance & AVL Equipment	Shasta County	2009-Aug	\$153,561	\$0	\$204	Estimated Completion: is determined on future bond sales
Riverbank Oakdale Transit Authority	Remote Cameras for 8 Bus Shelters in Oakdale	Riverbank	2009-Aug	\$140,157	\$95,929	\$161	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Riverside County Transportation Commission	Rail Station Surveillance and Security Upgrade	Riverside County	2009-Aug	\$347,600	\$149,789	\$2,642	Estimated Completion: is determined on future bond sales

## 08/09 Mass Transit (6161-0002)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	AGENCY RECEIVED FUNDS	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Riverside Transit Agency	(A) Security Warning Signs at RTA Facilities (B) Security Wall/Fence/Gate Construction Around RTA Facilities (C) Additional Security Lighting System for Riverside Facility (D) Alarm Installation in Coin Counting Building (E) Generator Mount for Mobile Command Vehicle	Riverside County	2009-Aug	\$865,465	\$290,670	\$899	Two project complete. (A) and ( C) Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Riverside, City of	Security Enhancements Special Transportation Parking Lot & Building	Riverside	2009-Aug	\$30,000	\$0	\$721	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Roseville, City of	OnBoard Recording Video Surveillance Cameras	Roseville	2009-Aug	\$73,317	\$0	\$1,177	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Sacramento Regional Transit District	Automated Vehicle Location	Sacramento	2010-Sep	\$1,554,887	\$590,114	\$6,463	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
San Benito County Council of Governments	San Benito County Transit Facility	San Benito County	2010-Sep	\$46,712	\$0	\$0	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
San Diego Metropolitan Transit System	Enhance Infrastructure Protection	San Diego County	2010-Sep	\$2,779,445	\$0	\$19,013	Lack of future years bond sales is holding up projects. Extension has been granted till March 31, 2013 Estimated Completion: is determined on future bond sales



## 08/09 Mass Transit (6161-0002)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	AGENCY RECEIVED FUNDS	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
San Francisco Bay Area Rapid Transit District	Transit Infrastructure Hardening	San Francisco Bay Area	2010-Sep	\$5,374,704	\$1,241,680	\$0	Lack of future years bond sales is holding up projects. Extension has been granted till March 31, 2013 Estimated Completion: is determined on future bond sales
San Francisco Municipal Transportation Agency	(A) Site Hardening (B) Cameras, Monitors, CCTV Support (C) Public Address System at 9 Sub Stations	San Francisco	2010-Sep	\$7,070,567	\$205,201	\$79,623	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
San Joaquin Regional Transit District	(A) Real-Time Passenger Information System (B) Physical Security Enhancement Project	San Joaquin County	2009-Aug	\$437,164	\$117,291	\$2,311	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
San Luis Obispo Regional Transit Authority	Facility Safety and Security Electronic Fare Collection System	San Luis Obispo County	2010-Sep	\$217,657	\$217,657	\$0	<b>COMPLETE</b>
San Mateo County Transit District	(A) Integrated Security Center Upgrade (B) Fire Alarm System Upgrade	San Mateo County	2010-Sep	\$1,106,406	\$0	\$3,967	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Santa Barbara County Association of Governments	Transit AVL and Vehicle-Based Surveillance Camera Program	Santa Barbara County	2010-Sep	\$32,494	\$0	\$293	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Santa Barbara Metropolitan Transit District	Backup Generator Design and Installation for Transit Facilities	Santa Barbara County	2010-Sep	\$240,132	\$0	\$280	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales

## 08/09 Mass Transit (6161-0002)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	AGENCY RECEIVED FUNDS	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Santa Clara Valley Transportation Authority	(A) CCTV Video on Demand at the Guadalupe Light Rail Division (B) Install Emergency Generator at the Guadalupe Operating Division (C) Laser Intrusion Detection System at the Hamilton LRS (D) Chaboya Bus Operating Division Site Hardening (E) Cameras on Buses	Santa Clara County	2009-Aug	\$3,289,948	\$1,695,494	\$66,901	Lack of future years bond sales is holding up projects. Project A is complete, remaining projects are dependent on future funds. Estimated Completion: is determined on future bond sales
Santa Cruz Metropolitan Transit District	METRO Comprehensive Security and Surveillance System	Santa Cruz County	2009-Aug	\$440,505	\$0	\$1,298	Lack of future years bond sales is holding up projects. Extension has been granted September 20, 2012. Estimated Completion: is determined on future bond sales
Santa Maria, City of	Surveillance and Security System for Transit Properties	Santa Maria	2009-Aug	\$103,107	\$104,410	\$6,892	<b>COMPLETE</b>
Santa Monica, City of	Security Improvements	Santa Monica	2009-Aug	\$267,091	\$0	\$0	Estimated Completion: is determined on future bond sales
Santa Rosa, City of	Transfer Center Transit Surveillance Cameras	Santa Rosa	2010-Sep	\$25,113	\$0	\$0	Estimated Completion: is determined on future bond sales
Sierra County Transportation Commission	Interoperable communications	Sierra County	2009-Aug	\$2,850	\$2,850	\$0	<b>COMPLETE</b>
Simi Valley Transit	Security Fencing and Lighting	Simi Valley	2010-Sep	\$200,000	\$0	\$2,855	Estimated Completion: is determined on future bond sales
Siskiyou County Transit	Camera System Phase II	Siskiyou County	2010-Sep	\$38,934	\$0	\$0	Estimated Completion: is determined on future bond sales
Sonoma County	Cloverdale Depot Video Surveillance Equipment	Sonoma County	2009-Aug	\$31,815	\$0	\$0	Estimated Completion: is determined on future bond sales
Stanislaus County	Purchase & Install Video Surveillance Camera and AVL System	Stanislaus County	2010-Jun	\$170,190	\$93,232	\$1,852	Estimated Completion: is determined on future bond sales

## 08/09 Mass Transit (6161-0002)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	AGENCY RECEIVED FUNDS	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Sunline Transit Agency	Safety and Security Enhancement Project	Palm Springs	2009-Aug	\$403,608	\$49,710	\$335	Estimated Completion: is determined on future bond sales
Taft, City of	Physical Security Enhancement Equipment	Taft	2009-Aug	\$9,664	\$0	\$0	Estimated Completion: is determined on future bond sales
Tahoe Regional Planning Authority	Security Cameras	Stateline	2010-Sep	\$50,174	\$0	\$0	Estimated Completion: is determined on future bond sales
Tehama County Transportation Commission	Bus Stop Safety with ADA Improvements	Tehama County	2010-Sep	\$49,385	\$3,603	\$602	Estimated Completion: is determined on future bond sales
Thousand Oaks, City of	(A) Transit Center Security Cameras (B) Thousand Oaks Transit Onboard Security Cameras	Thousand Oaks	2010-Sep	\$95,000	\$26,412	\$970	Estimated Completion: is determined on future bond sales
Torrance, City of	On Board Security Camera Enhancements For Transit Buses Phase II	Torrance	2009-Aug	\$115,470	\$0	\$2,931	Estimated Completion: is determined on future bond sales
Tracy, City of	Security Cameras	Tracy	2009-Aug	\$100,000	\$0	\$0	Estimated Completion: is determined on future bond sales
Trinity County	AVL/Camera System	Trinity	2009-Aug	\$11,507	\$11,507	\$0	<b>COMPLETE</b>
Tulare County	Tulare County Area Transit Security Improvements	Tulare County	2009-Aug	\$112,761	\$24,278	\$399	Estimated Completion: is determined on future bond sales
Tulare, City of	Tulare Project	Tulare	2010-Sep	\$46,447	\$0	\$22	Estimated Completion: is determined on future bond sales
Vallejo, City of	Bus Maintenance Facility Transit Security Enhancements	Vallejo	2010-Sep	\$135,562	\$0	\$0	Estimated Completion: is determined on future bond sales
Ventura County Transportation Commission	Metrolink Safety Enhancements Phase I Metrolink Safety Enhancements Phase II	Ventura	2009-Aug	\$67,665	\$67,665	\$0	<b>COMPLETE</b>
Ventura, City of	City of Ventura Transit Facility Surveillance Camera System	Ventura	2010-Sep	\$110,000	\$0	\$0	Estimated Completion: is determined on future bond sales

## 08/09 Mass Transit (6161-0002)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	AGENCY RECEIVED FUNDS	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Victor Valley Transit Service Authority	Security Enhancements for Administration, Operations and Maintenance Facility	Victor Valley	2010-Sep	\$255,111	\$255,111	\$4,867	<b>COMPLETE</b>
Visalia, City of	Lighting Equipment at Bus Stops	Visalia	2009-Aug	\$119,158	\$43,755	\$385	Estimated Completion: is determined on future bond sales
Western Contra Costa Transit Authority	Site Security Upgrade	Contra Costa County	2010-Sep	\$56,722	\$0	\$215	Estimated Completion: is determined on future bond sales
Yolo County Transportation District	(A) Shelters and Solar Light (B) Route Match/AVL Connection (C) Emergency Backup Generator	Yolo County	2009-Aug 2011-May	\$190,418	\$55,507	\$2,528	Estimated Completion: is determined on future bond sales
Yuba Sutter Transit Authority	Facility Security Project	Yuba and Sutter Counties	2009-Aug	\$138,440	\$51,592	\$444	Estimated Completion: is determined on future bond sales

## 08/09 Heavy Rail (6161-0001)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
California Department of Transportation	Ticket Security Validation Scanner	Sacramento	\$150,000	\$0	\$0	(L) 0% completed. Mod/Est Mar '12.
	Cameras Enhancements		\$226,307	\$0		(M) 0% completed. Mod/Est Mar '12.
	On-Train Information Systems		\$1,800,000	\$0		(N) 0% completed. Mod/Est Mar '12.
	Customer Information System		\$957,102	\$0		(O) 0% completed. Mod/Est Mar '12.
	Television and Video Security System Improvements		\$930,522	\$0		(P) 0% completed. Mod/Est Mar '12.
Capitol Corridor Joint Powers Authority	Installation of Access Control Devices and Signage along Right of Way and Stations	Oakland	\$300,000	\$10,000	\$1,246	(A) 20% completed. Est Mar '12.
	Automated Ticket Validation		\$150,000	\$423,863		(B) 80% completed. Est Oct '11.
	Oakland Maintenance Facility Safety and Security Improvements Phase II		\$100,000	\$100,000		(C) 100% completed. Est Apr '09.
	Security Camera Installation		\$650,000	\$164,941		(D) 30% completed. Est Sep '11.
	Security Operations Command Center		\$500,000	\$28,251		(E) 20% completed. Est '11.
	Wireless Network Development Plan		\$200,000	\$195,388		(F) 40% completed. Est Mar '12.
San Joaquin Regional Rail Commission/Altamont Commuter Express	Camera Surveillance Equipment	Alameda, Santa Clara and San Joaquin	\$500,380	\$0	\$0	(A) 0% completed. Est Aug '12.
	Interoperable Communications Equipment		\$200,000	\$0		(B) 0% completed. Est Oct '11.
	Radiation Detection Equipment		\$21,620	\$21,620		(C) 100% completed. Est Apr '11.
	Security Cameras		\$100,000	\$0		(D) 0% completed. Est Aug '12.

08/09 Heavy Rail (6161-0001)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Southern California Regional Rail Authority	Inward Facing Cameras	Los Angeles	\$402,000	\$350,809	\$2,824	(A) 100% completed. Est Jun '10.
	Compatible Dispatch System		\$6,000,000	\$6,000,000		(B) 87% completed; Est Dec '11.
	Safety Retrofits Tangible Tables		\$830,000	\$150,523		(C) 18% completed; Est Mar '11.
	Wayside Signal Relocation and Reconfiguration		\$982,070	\$111,429		(D) 11% completed; Est Mar '12.

08/09 Waterborne (6161-0003)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
San Francisco Bay Area Water Emergency Transportation Authority	Maintenance Facilities	San Francisco	\$7,000,000	\$0	\$30,427	(A) 0% completed. Est Sep
	Final Design		\$2,500,000	\$0		'13.
	Preliminary Investigations/Env		\$1,250,000	\$0		(B) 0% completed. Est Sep
	Review		\$10,250,000	\$0		'13.
	Maintenance Barge, Floats/Ramps		\$4,000,000	\$162,819		(C) 0% completed. Est Jun
San Francisco Berthing Facilities					'12.	
					(D) 0% completed. Est Sep	
					'13.	
					(E) 21% completed. Est Dec	
					'12.	

09/10 Mass Transit (6261-0002)							
AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	PAYMENT	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Alameda Contra Costa Transit District	Transbay Transit Center Site Protection	Alameda and Contra Costa Counties	11-May	\$ 2,148,388	\$ -	\$ 122	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Amador County Transportation Commission	Enhanced Passenger Safety and Security Systems (09-10)	Amador	Not Funded	\$ 33,136	\$ -	\$ -	\$33,136 Not funded due to lack of bond sales
Arvin, City of	Transportation First Response Emergency Surveillance System	Arvin	11-May	\$ 13,183	\$ -	\$ 49	Lack of future years bond sales is holding up projects.
Auburn, City of	Emergency Generator for Corporation Yard	Auburn	11-May	\$ 8,946	\$ 8,946	\$ 72	Waiting on final closeout and the plan on how the interest is going to be used
Beaumont, City of	Pass Transit Agency - Bus Shelter Upgrades	Beaumont	11-May	\$ 18,185	\$ -	\$ -	Funding Received. Estimated Completion March 31, 2013.
Butte County Association of Governments	Security Measures in Butte County (09-10)	Butte	Not Funded	\$ 181,987	\$ -	\$ -	\$181,987 Not Funded due to lack of bond sales
Calaveras County Department of Public Works	Bus Stop Improvement Project (09-10)	Calaveras	Not Funded	\$ 36,697	\$ -	\$ -	\$36,697 Not Funded due to lack of bond sales
Central Contra Costa Transit Authority	Perimeter Security	Contra Costa County	11-May	\$ 116,919	\$ -	\$ 7	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Chowcilla, City of	Communication System	Chowcilla	Not Funded	\$ 8,352	\$ -	\$ -	\$8,352 Not funded due to lack of bond sales
Clovis, City of	Clovis Transit Bus Stop Solar Lighting	Clovis	11-May	\$ 73,950	\$ -	\$ 141	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Commerce, City of	Video Surveillance System- Upgrade to Existing Transit Buses (09-10)	Commerce	Not Funded	\$ 21,343	\$ 21,343	\$ -	<b>COMPLETE</b>



09/10 Mass Transit (6261-0002)							
AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	PAYMENT	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Corona, City of	On- Board Video Surveillance Equipment	Corona	Not Funded	\$ 38,448	\$ -	\$ -	\$38,448 Not funded due to lack of bond sales
Dinuba, City of	Bush Shelters and Solar Lighting (09-10)	Dinuba	Not Funded	\$ 16,246	\$ -	\$ -	\$16,246 Not funded due to lack of bond sales
Eastern Contra Costa Transit Authority	Security Access Card System (09-10)	Eastern Contra Costa	Not Funded	\$ 47,440	\$ -	\$ -	\$47,440 Not funded due to lack of bonds sales
El Dorado County Transit Authority	Emergency Back-Up Power for Transit Operations Base and Maintenance Facilities	El Dorado	11-May	\$ 124,854	\$ -	\$ 516	Funding Received. Estimated Completion March 31, 2013.
Elk Grove, City of	Corporation Yard Security and Access Improvements Project (09-10)_	Elk Gove	Not Funded	\$ 30,038	\$ -	\$ -	\$30,038 Not funded due to lack of bond sales
Escalon, City of	Retrofit Two Buses and City Corporation Yard with New Surveillance System	Escalon	11-May	\$ 15,000	\$ -	\$ 25	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Fairfield, City of	Video Surveillance System Components (09-10)	Fairfield	Not Funded	\$ 16,557	\$ -	\$ -	\$16,557 Not funded due to lack of bond sales
Foothill Transit System	Facility Hardening (09-10)	Foothill	Not Funded	\$ 327,193	\$ -	\$ -	\$327,193 Not funded due to lack of bond sales
Fresno Area Express (City)	Secure Parking	Fresno	11-May	\$ 577,096	\$ -	\$ -	Funding Received. Estimated Completion March 31, 2013.
Fresno County Rural Transit Agency	Multi- Frequency Emergency Radios (09-10)	Fresno	Not Funded	\$ 169,843	\$ -	\$ -	\$169,843 Not funded due to lack of bond sales
Gardena, City of	Facility interior security camera enhancements (09-10)	Gardena	Not Funded	\$ 76,732	\$ -	\$ -	\$76,732 Not funded due to lack of bond sales
Glenn County	Security Cameras (09-10)	Glenn	Not Funded	\$ 23,081	\$ -	\$ -	\$23,081 Not funded due to lack of bond sales
Gold Coast Transit	Building Key Card Electronic Lock System/Exterior Security Gate Upgrades	Ventura County	11-Jun	\$ 26,893	\$ -	\$ 35	Waiting on future funding to complete project

09/10 Mass Transit (6261-0002)							
AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	PAYMENT	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Golden Gate Bridge, Highway and Transportation Authority	Advanced Communication Information System	San Francisco	11-May	\$ 802,488	\$ 802,558	\$ 70	COMPLETE
Imperial County	County of Imperial Bus Shelter Lighting Project	Imperial County	11-May	\$ 133,338	\$ -	\$ -	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Inyo County	Security Fencing for Bus Storage Area for Eastern Sierra Transit Authority Headquarters, Phase III	Inyo	11-Jun	\$ 15,039	\$ -	\$ -	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Kern County	Bus Security Camera System	Kern	11-May	\$ 143,087	\$ 71,775	\$ 487	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Kern Regional Transit	Security Lighting, Fencing and Gates (09-10)	Kern	Not Funded	\$ 59,961	\$ -	\$ -	\$59,961 Not funded due to lack of bond sales
Kern Regional Transit	Security Cameras (09-10)	Kern	Not Funded	\$ 200,000	\$ -	\$ -	\$200,000 Not funded due to lack of bond sales
Kings County Area Public Transit Agency	Facility Security Enhancement	Kings County	11-May	\$ 23,364	\$ -	\$ 74	Funding Received. Estimated Completion March 31, 2013.
Lassen County	LRB Communication Project	Lassen	11-May	\$ 30,156	\$ 26,591	\$ -	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Livermore Amador Valley Transit Authority	Surveillance Equipment/Cameras at the Livermore Transit Center	Livermore	11-May	\$ 36,696	\$ -	\$ -	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales

09/10 Mass Transit (6261-0002)							
AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	PAYMENT	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Lodi, City of	Transit Parking Structure Security System Infrastructure	Lodi	Not Funded	\$ 3,731	\$ -	\$ -	\$3,731 Not funded due to lack of bond sales
Lodi, City of	Transit Parking Structure Security System Infrastructure	Lodi	11-May	\$ 60,000	\$ -	\$ 196	Funding Received. Estimated Completion March 31, 2013.
Lompoc, City of	Transit Center/Vehicle Security Improvements	Lompoc	11-Apr	\$ 56,241	\$ -	\$ 270	Funding Received. Estimated Completion March 31, 2013.
Long Beach Transportation Company	Long Beach Public Transit - Purchase of Security and Safety Equipment Project	Long Beach	11-May	\$ 371,122	\$ 48,213	\$ 25	Project is in progress. Completion is determined on future years bond sales.
Los Angeles County Metropolitan Transportation Authority	(A) Chemical Detection Pilot (B) Bus Division Generators (C) Union Station Gateway Elevator Monitoring System Upgrade (D) Chemical Detection Pilot Program (E) Center street Counterterrorism Facility (F) Mobile Command Post/Communications Platform	Los Angeles	11-May	\$ 16,103,043	\$ 2,140,914	\$ 8,796	Project is in progress. Completion is determined on future years bond sales.
Madera, City	Transit Bus Security Enhancement	Madera	Not Funded	\$ 43,521	\$ -	\$ -	\$43,521 Not funded due to lack of bond sales
Madera, County	Transit Bus Security Enhancement	Madera	Not Funded	\$ 63,791	\$ -	\$ -	\$63,791 Not funded due to lack of bond sales
Manteca, City of	Security System Infrastructure and Installation	Manteca	11-May	\$ 110,000	\$ -	\$ -	Funding Received. Estimated Completion March 31, 2013.
Mendocino Transit Authority	New Maintenance Facility (09-10)	Mendocino	Not Funded	\$ 80,487	\$ -	\$ -	\$80,487 Not funded due to lack of bond sales
Merced County Association of Governments	Security Enhancements	Merced	11-May	\$ 206,289	\$ -	\$ 454	Waiting on future funding to complete project

09/10 Mass Transit (6261-0002)							
AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	PAYMENT	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Modesto, City of	Bus Facility Security Wall, Video, Gates and Lighting; Purchase Video Systems for New Buses	Modesto	11-May	\$ 439,032	\$ -	\$ 488	Funding Received. Estimated Completion March 31, 2013.
Modoc County Transportation Agency	California Transit Security Program - California Transit Assistance Fund	Modoc County	11-May	\$ 7,940	\$ 7,953	\$ 13	<b>COMPLETE</b>
Monterey - Salinas Transit	MST Facilities System Security	Monterey County	11-May	\$ 402,615	\$ 14,636	\$ 2,023	Funding Received. Estimated Completion March 31, 2013.
Morongo Basin Transit Authority	Security Enhancements	Morongo	11-May	\$ 67,765	\$ 5,614	\$ 73	Waiting on future funding to complete project
Mountain Area Regional Transit Authority	Security Enhancements	Mountain	11-May	\$ 104,684	\$ -	\$ -	Waiting on future funding to complete project
Napa County Transportation	VINE Bus Yard Entry Security Phase I (09-10)	Napa	Not Funded	\$ 9,803	\$ -	\$ -	\$9,803 Not funded due to lack of bond sales
Needles, City of	Needles Area Transit	Needles	11-May	\$ 7,608	\$ -	\$ -	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Nevada County	Gold Country Stage (GCS) Transit Technology & Bus Stop Improvements Phase III	Placer County	11-May	\$ 72,167	\$ -	\$ 222	Waiting on future funding to complete project.
North County Transit District	Planning Design, and Implementation of Positive Train Control	Oceanside	11-May	\$ 860,494	\$ 380,627	\$ 2,120	Project is in progress. Completion is determined on future years bond sales.
Omnitrans	Comprehensive Security Upgrades	San Bernardino	11-May	\$ 1,318,312	\$ -	\$ 116	Project is in progress. Completion is determined on future years bond sales.

09/10 Mass Transit (6261-0002)							
AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	PAYMENT	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Orange County Transportation Authority	(A) Install OBVSS with Live Feed Capability (B) Perimeter Security Upgrades and Gate Systems at Operating Bases (C) Control Center Security and Continuity of Operations Improvements	Orange County	11-Jun	\$ 3,520,574	\$ -	\$ 29,338	Lack of future years bond sales is holding up projects. Estimated Completion: is determined on future bond sales
Palo Verde Valley Transit Agency	Palo Verde Valley Transit Agency Security Cameras	Palo Verde	11-Jun	\$ 22,734	\$ 17,578	\$ 7	Funding Received. Estimated Completion March 31, 2013.
Paratransit Inc.	(A) Facility Security Enhancement Project (B) Onboard, Digital Surveillance Systems	Sacramento	11-May	\$ 200,000	\$ -	\$ 52	Project is in progress. Completion is determined on future years bond sales.
Porterville, City of	Closed Circuit Security Cameras (09-10)	Porterville	Not Funded	\$ 42,959	\$ -	\$ -	\$42,959 Not funded due to lack of bond sales
Peninsula Corridor Joint Powers Board	Caltrain Right-of Way Fencing (09-10)	San Mateo	Not Funded	\$ 158,347	\$ -	\$ -	\$158,347 Not funded due to lack of bond sales
Peninsula Corridor Joint Powers Board	Cameras on Trains(09-10)	San Mateo	Not Funded	\$ 95,754	\$ -	\$ -	\$95,754 Not funded due to lack of bond sales
Peninsula Corridor Joint Powers Board	Additional Right of Way Fencing	San Mateo	11-May	\$ 685,145	\$ -	\$ 1,719	Funding Received. Estimated Completion March 31, 2013.
Placer, County of (Department of Public Works)	Onboard Surveillance System	Placer County	Not Funded	\$ 7,500	\$ -	\$ -	\$7,500 Not funded due to lack of bond sales
Placer, County of (Department of Public Works)	Onboard Surveillance System	Placer County	7/11	\$ 74,686	\$ -	\$ 248	\$7,500 Not funded due to lack of bond sales
Placer County Transportation Planning Agency	(A) Colfax Station Camera Security System (B) Rocklin Bus Stop Safety and Security Improvements	Placer County	11-Jun	\$ 46,095	\$ 3,726	\$ 3,529	Project is in progress. Completion is determined on future years bond sales.
Redding Area Bus Authority	Security Cameras, Key Card Access, and Solar Lighting	Redding	11-May	\$ 153,561	\$ -	\$ -	Waiting on future funding to complete project

09/10 Mass Transit (6261-0002)							
AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	PAYMENT	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Redondo Beach, City of	Bus Security Enhancements	Redondo	Not Funded	\$ 83,000	\$ -	\$ -	\$83,000 Not funded due to lack of bond sales
Riverside Transit Agency	Operations and Facilities Security Improvements (09-10)	Riverside	Not Funded	\$ 595,241	\$ -	\$ -	\$595,241 Not funded due to lack of bond sales
Riverside County Transportation Commission	Rail Station Surveillance and Security Upgrade	Riverside	11-May	\$ 367,496	\$ -	\$ 19	Project is in progress. Completion is determined on future bond sales.
Riverside Transit Agency	(A) Corona Transit Center Security System (B) Temecula Transit Center Security System (C) New Security Lighting for Maintenance Buildings at Riverside and Hemet Facilities	Riverside	11-Apr	\$ 291,000	\$ -	\$ 280	Project is in progress. Completion is determined on future years bond sales.
Roseville, City of	Roseville Corp Yard Security Improvements (09-10)	Placer County	11-Jun	\$ 74,686	\$ -	\$ 339	Waiting on future funding to complete project
Roseville, City of	Roseville Corp Yard Security Improvements (09-10)	Placer County	Not Funded	\$ 17,343	\$ -	\$ -	\$17,343 Not funded due to lack of bond sales
Sacramento Regional Transit District	(A) Hardening of the Bus Lots (B) Enhancement of Emergency Power Generation Operations Capabilities for Transit Operations	Sacramento	11-Apr	\$ 1,595,350	\$ 250	\$ 912	Project is in progress. Completion is determined on future years bond sales.
San Benito County Local Transportation Authority	Transit Security and Communication	Hollister	Not Funded	\$ 46,716	\$ -	\$ -	\$46,716 Not funded due to lack of bond sales
San Diego MTS - Bus	CCTV for LRV and Wireless Nodes along Orange Line	San Diego	11-Jun	\$ 2,700,000	\$ -	\$ 5,428	Funding Received. Estimated Completion March 31, 2013.
San Diego MTS - BUS	CCTV for LRV and wireless nodes along the Orange Line	San Diego	Not Funded	\$ 79,445	\$ -	\$ -	\$79,445 Not funded due to lack of bond sales
San Francisco Bay Area Rapid Transit District	Harden Critical Infrastructure	San Francisco Bay Area	11-May	\$ 5,374,704	\$ 182,850	\$ 66	Funding Received. Estimated Completion March 31, 2013.

09/10 Mass Transit (6261-0002)							
AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	PAYMENT	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
San Francisco Municipal Transportation Agency	(A) Surveillance Cameras (B) Site Hardening (C) Emergency Command Equipment	San Francisco	11-May	\$ 7,070,567	\$ -	\$ -	Funding Received. Estimated Completion March 31, 2013.
San Joaquin Regional Transit District	Business Continuity and Disaster Recovery Regional IT Operations	San Joaquin County	11-May	\$ 409,764	\$ 42,978	\$ 1,028	Funding Received. Estimated Completion March 31, 2013.
San Luis Obispo Regional Transit Agency	Repeater and Radio Replacement	San Luis Obispo County	11-May	\$ 61,787	\$ -	\$ -	Funding Received. Estimated Completion March 31, 2013.
San Luis Obispo Transit, City of	SLO Transit Bus Radio System Replacement	San Luis Obispo County	11-May	\$ 179,311	\$ -	\$ 205	Funding Received. Estimated Completion March 31, 2013.
San Mateo County Transit District	Sequoia Station Underground Garage Security Improvements (09-10)	San Mateo	Not Funded	\$ 950,060	\$ -	\$ -	\$950,060 Not funded due to lack of bond sales
San Mateo County Transit District	Integrated Security Center (09-10)	San Mateo	Not Funded	\$ 156,346	\$ -	\$ -	\$156,346 Not funded due to lack of bond sales
Santa Barbara Metro	Automated Vehicle Location System (radio system)	Santa Barbara	11-May	\$ 259,806	\$ -	\$ -	Waiting on future funding to complete project
Santa Clara Valley Transit Authority	(A) SCADA Hardening and GPS Interface (B) CCTV Video on Demand at Selected Light Rail Platforms	Santa Clara County	11-May	\$ 3,452,491	\$ -	\$ 29,599	Funding Received. Estimated Completion March 31, 2013.
Santa Cruz Metropolitan Transit District	Comprehensive Security and Surveillance System	Santa Cruz County	11-May	\$ 440,505	\$ -	\$ 1,211	Funding Received. Estimated Completion March 31, 2013.
Santa Maria Transit	Surveillance and Security System for Transit Properties	Santa Maria	11-May	\$ 116,119	\$ -	\$ 308	Funding Received. Estimated Completion March 31, 2013.
Santa Monica Big Blue Bus	Security Improvement Phase III	Santa Monica	11-Jun	\$ 267,091	\$ 149,410	\$ 6,893	Funding Received. Estimated Completion March 31, 2013.

09/10 Mass Transit (6261-0002)							
AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	PAYMENT	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Santa Rosa, City of	Transit Facility Surveillance System	Santa Rosa	11-Jun	\$ 25,113	\$ -	\$ -	No progress to report. Staff identifying a specific location and appropriate equip. to purchase.
Sonoma County	Video Surveillance System for Paratransit Vehicles	Sonoma County	11-May	\$ 31,815	\$ -	\$ 111	Funding Received. Estimated Completion March 31, 2013.
Sunline Transit Agency	Safety and Security Transit Enhancement Project	Palm Springs	11-May	\$ 406,216	\$ -	\$ 119	Not completed any portions of the project. Staff is researching equip. to be purchased
Tahoe Regional Planning Agency	South Tahoe Area Transit Authority	Placer County	Dec-11	\$ 75,411	\$ -	\$ -	Just received funds fro the November 2010 bond sale due to grantees lack of document submission
Tehama County Transportation Commission	Bus Stop Safety with ADA Improvements (Phase 2)	Tehama	May-11	\$ 49,385	\$ -	\$ 271	Waiting on future funding to complete project
Torrance, City of	Security Enhancements for Transit Facility	Torrance	Jul-11	\$ 115,470	\$ -	\$ -	Waiting on future funding to complete project
Tracy, City of	Security Cameras	Tracy	11-May	\$ 50,000	\$ -	\$ -	Funding Received. Estimated Completion March 31, 2013.
Trinity County	Trinity Transit Route Awareness Improvement	Trinity	Not Funded	\$ 11,507	\$ -	\$ -	\$11,507 Not funded due to lack of bond sales
Tulare , City of	Lighted Bus Shelters	Tulare County	11-Oct	\$ 46,447			Waiting on future funding to complete project
Tulare County	Tulare County Area Transit Security Enhancements	Tulare County	11-Jul	\$ 112,761	\$ -	\$ -	Funding Received. Estimated Completion March 31, 2013.
Tuolumne Transit District	Facility Safety and Security Improvements	Tuolumne County	11-May	\$ 47,171	\$ -	\$ -	Funding Received. Estimated Completion March 31, 2013.
Visalia, City of	Lighting Equipment at Bus Stops	Visalia	11-Jun	\$ 119,264	\$ 110,115	\$ 9,149	Waiting on future funding to complete project



09/10 Mass Transit (6261-0002)							
AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	PAYMENT	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
Vallejo Transportation Program	Vallejo Station, Bus Transfer Station/Transit Building Security Equipment	Vallejo	Not Funded	\$ 135,621	\$ -	\$ -	Grantee has failed to submit proper documentation to receive funds. Project was on the November 2010 bond sale
Ventura County Transportation Commission	SLO Regional Transit Authority Bus Video System	Ventura County	11-May	\$ 709,972	\$ -	\$ -	Funding Received. Estimated Completion March 31, 2013.
Victor Valley Transit Authority	Security Cameras for Paratransit Fleet	Victor Valley	11-May	\$ 254,835	\$ -	\$ 759	Not yet started the preparation of the solicitation documents
Wasco, City of	Transportation First Response Emergency Surveillance System	Wasco	Not Funded	\$ 259,962	\$ -	\$ -	\$259,962 Not funded due to lack of bond sales
Western Contra Costa Transit Authority	Improving Maintenance and Vehicle Storage Facility	Contra Costa County	11-Jun	\$ 56,773	\$ 866	\$ 41	Funding Received. Estimated Completion March 31, 2013.
Woodlake, City of	On- Board Video Surveillance Equipment	Woodlake	Not Funded	\$ 5,797	\$ -	\$ -	\$5,797 Not funded due to lack of bond sales
Yolo County Transportation District	Facility Safety and Security Improvements (DAVIS)	Yolo County	Not Funded	\$ 71,688	\$ -	\$ -	\$71,688 Not funded due to lack of bond sales
Yolo County Transportation District	Metrolink Safety Enhancements	Yolo County	11-May	\$ 120,486	\$ -	\$ 359	Funding Received. Estimated Completion March 31, 2013.
Yuba - Sutter Transit Authority	Facility Security Project	Yuba and Sutter Counties	11-May	\$ 139,013	\$ 42,462	\$ 391	Funding Received. Estimated Completion March 31, 2013.

## 09/10 Heavy Rail (6261-0001)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
California Department of Transportation	San Joaquin Corridor Positive Train Control	Sacramento	\$2,100,000	\$0	\$0	0% completed. Est Mar '13.
Capitol Corridor Joint Powers Authority	Automated Ticket Validation	Oakland	\$350,000	\$0	\$0	(A) 5% completed. Est Mar '13.
	Fencing/Signage along ROW		\$563,781	\$0	\$0	(B) 80% completed. Est Mar '13.
	Security Camera Installation at Stations		\$350,000	\$0	\$0	(D) 0% completed. Est Mar '13.
	Wireless Network Development		\$800,000	\$0	\$0	(E) 0% completed. Est Mar '13.
San Joaquin Regional Rail Commission/Altamont Commuter Express	Stockton Station Track Extension Project	Alameda, Santa Clara and San Joaquin	\$2,679,296	\$0	\$0	(A) Est Jun '12.
Southern California Regional Rail Authority	PTC Compatible Dispatch System	Los Angeles	\$3,356,923	\$0	\$0	(A) 12% completed. Est Dec '11.
	Sealed Corridor Project		\$357,030	\$0	\$0	(B) 0% completed (to \$2M). Est Aug '12.
	Safety Retrofits of Metrolink Rolling Stock		\$100,000	\$0	\$0	(C) 0% completed. Est Aug '12.
	Pacific Surfliner Corridor Positive Train Control		\$1,800,000	\$0	\$0	(D) 0% completed. Est Jun '12.
	Purchase 20 Additional Trailer Cars		\$900,000	\$0	\$0	(E) 0% completed. Est Jun '12.

09/10 Waterborne (6261-0003)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	FUNDS AWARDED	FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
San Francisco Bay Area Water Emergency Transportation Authority	San Francisco Berthing Facility	San Francisco	\$5,000,000	\$0	\$1,150	(A) 0% completed. Est Dec
	Construction of Terminal Facility		\$5,000,000	\$0		'20.
	Vessels		\$15,000,000	\$0		(B) 0% completed. Est Sep
Operations and Maintenance Facilities					(C) 0% completed. Est Jun '13.	

07/08 Mass Transit (6061-0002)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	PAYMENT	FUNDS AWARDED
Alameda Contra Costa Transit District	Transbay Transit Center Below-Grade Structure Seismic Performance (10-11)	Alameda	Not funded	\$ 2,148,388
Amador County Transportation Commission	Inter-Operational Communication and Emergency Preparedness Equipment and Coordination Efforts	Amador	Not funded	\$ 33,136
Amador County Transportation Commission	Enhanced Passenger Safety and Security Systems (09-10)	Amador	Not funded	\$ 33,136
Auburn, City of	On Board Cameras(10-11)	Placer	Not funded	\$ 8,852
Beaumont, City of	Pass Transit Agency (10-11)	Beaumont	Not funded	\$ 18,370
Butte County Association of Governments	Security Measures at Regional Transit Facilities (10-11)	Butte	Not funded	\$ 181,978
Calaveras Council of Governments	Bus Stop Improvement Phase 1 (10-11)	Calaveras	Not funded	\$ 36,697
Central Contra Costa Transit Authority	Perimeter Security (10-11)	Contra Costa	Not funded	\$116,919
Culver City, City of	Upgrades to Bus Security System and Cameras (10-11)	Culver City	Not funded	\$ 66,090
Dinuba, City of	Bus Shelters and Solar Lighting (10-11)	Dinuba	Not funded	\$ 16,246
Eastern Contra Costa Transit Authority	Security Access Card System (09-10)	Contra Costa	Not funded	
El Dorado County Transit Authority	Bus Stop Lighting and Security, Phase I ( 10-11)	El Dorado	Not funded	\$ 124,854
Elk Grove, City of	Corporation Yard Security and Access Improvements Project (10-11)	Sacramento	Not funded	\$ 483,006
Fairfield, City of	Video Surveillance System Components (09-10)	Fairfield	Not funded	\$ 16,557
Foothill Transit System	FacilityHardening (09-10)	Foothill	Not funded	327,193.00
Fresno Area Express	Secure Parking (10-11)	Fresno	Not funded	\$ 471,761
Fresno Area Express	Bus Stop Lighting(10-11)	Fresno	Not funded	\$ 100,000
Fresno County Rural Transit Agency	Mobile Emeergency Electrical Generators (10-11)	Fresno	Not funded	\$ 23,699
Fresno County Rural Transit Agency	Compressed Natrual Gas Refueling Truck (10-11)	Fresno	Not funded	\$ 23,699
Golden Gate Bridge, Highway & Transportation District	Advanced Communication System (10-11)	San Fransico	Not funded	\$ 802,488
Inyo County, Local Transportation Commission	Security Fencing (10-11)	Inyo	Not funded	\$ 15,039
Lodi, City of	Transit Security Automated Fare Boxes (10-11)	Lodi	Not funded	\$ 103,731

Lompoc, City of	Transit Center- Vehicle Security Improvements (10-11)	Lompoc	Not funded	\$ 55,905
Long Beach Transportation Company	Purchase of Security and Safety Equipment Project (10-11)	Lon Beach	Not funded	\$ 371,112
Los Angeles County Metropolitan Transportation Authority	Metro Emergency Operation Center (10-11)	Los Angeles	Not funded	\$ 16,103,043
Mc Farland	Transit Bus Storage Yard Security (10-11)	Mc Farland	Not funded	\$ 53,000
Madera, City of	Transit Bus Security Enhancement	Madera	Not funded	\$ 43,521
Madera County	Transit Security Fence Project (10-11)	Madera	Not funded	\$ 63,507
Manteca, City of	Equipment and Construction (10-11)	Manteca	Not funded	\$ 65,000
Modoc County Transportation Agency	Transit Security (10-11)	Modoc	Not funded	\$ 7,940
Monterey-Salinas Transit	MST Facilities System Security- ITS- Upgrades (10-11)	Monterey	Not funded	\$ 402,615
Morongo Basin Transit Authority	Mobile Surveillance (10-11)	Morongo	Not funded	\$ 26,633
Mountain Area Regional Transit Authority	Security Provisions/ Enhancements (10-11)	Mountian	Not funded	\$ 60,000
Mountain Area Regional Transit Authority	Rehabilitation, Safety/ Modernization (10-11)	Mountian	Not funded	\$ 15,000
Napa County Transportation	VINE Bus Yard Entry Security Phase II (10-11)	Napa	Not funded	\$ 9,803
Needles, City of	Security Upgrades (10-11)	Needles	Not funded	\$ 75,000
Nevada County Transit Services	Gold County Stage Transit Technology & Bus Stop Improvements Phase IV(10-11)	Nevada	Not funded	\$ 85,111
North County Transit District	Procure, Install, Test, Certification and Implementation of Positive Train Control (10-11)	North	Not funded	\$ 860,494
Omnitrans	Safety and Security Upgrades (10-11)	Santa Barbra	Not funded	\$ 128,566
Orange County Transportation Authority	Control Center Facility Replacement (10-11)	Orange	Not funded	\$ 3,520,578
Paratransit Inc.	Onboard digital surveillance system (10-11)	Sacramento	Not funded	\$210,000
Palo Verde Valley Transit	Remote Site Security Surveillance Project (10-11)	Riverside	Not funded	\$21,368
Peninsula Corridor Joint Powers Board	Cameras on Trains (10-11)	San Mateo	Not funded	\$ 939,246

Placer, County of (Department of Public Works)	CCTV- Transit Facilities (10-11)	Placer	Not funded	\$ 73,460
Placer, County of (Transportation Planning Agency) - Loomis, Town of	Depot Park & Ride Facility Security Camera System (10-11)	Placer	Not funded	\$ 4,051
Placer, County of (Transportation Planning Agency) - Rocklin, City of	Bus Stop Safety and Security Project (10-11)	Placer	Not funded	\$ 33,658
Placer, County of (Transportation Planning Agency) - Western Placer Consolidated Transportation Services Agency	Bus Stop Safety and Security Project (10-11)	Placer	Not funded	\$ 8,356
Porterville, City of	Closed Circuit Security Cameras (09-10)	Porter	Not funded	\$ 42,959
Redondo Beach, City of	Upgrades to Bus Security System and Cameras (10-11)	Redondo	Not funded	\$9,133
Riverside County Transportation Commission	Planning and Construction (10-11)	Riverside	Not funded	\$ 350,280
Roseville, City of	Mahanoy Park- Park and Ride Lighting Improvement (10-11)	Placer	Not funded	\$ 34,687
Sacramento Regional Transit District	Rail Infrastructure Hardening, Surveillance and Monitoring(10-11)	Sacramento	Not funded	\$284,909
Sacramento Regional Transit District	Completing Electronic Messaging Sign Deployment (10-11)	Sacramento	Not funded	\$846,927
San Benito County Local Transportation Authority	Transit Security and Communication	San Benito	Not funded	\$ 46,716
San Bernardino Associated Governments	Redlands First Mile - Metro link Extension (10-11)	San Bernardino	Not funded	\$ 1,459,313
San Diego MTS - BUS	Barrier system at San Ysidro International border Transit Center	San Diego	Not funded	\$ 457,526
San Diego MTS - BUS	Hand- held computer devices	San Diego	Not funded	\$ 457,526
San Diego MTS - BUS	Fiber Optic Link	San Diego	Not funded	\$ 400,000
San Diego MTS - BUS	CCTV at Grossmont Transit Center	San Diego	Not funded	\$ 150,000
San Diego MTS - BUS	Blue Line Wireless Nodes	San Diego	Not funded	\$ 400,000
San Diego MTS - BUS	Upgrade Operations Control Center (10-11)	San Diego	Not funded	\$ 114,000

San Diego MTS - BUS	Upgrade Surveillance Cameras	San Diego	Not funded	\$ 300,000
San Diego MTS - BUS	Upgrade Trolley Station CCTV Coverage	San Diego	Not funded	\$ 400,000
San Diego MTS - BUS	Transit Store Security Improvement	San Diego	Not funded	\$ 100,000
San Francisco Bay Area Rapid Transit District (B.A.R.T.)	Critical Infrastructure Hardening (10-11)	San Fransico	Not funded	\$ 5,374,704
San Francisco Municipal Transportation Agency	Security and Safety Enhancements (10-11)	San Fransico	Not funded	\$ 7,070,567
San Joaquin Regional Transit District	Automated Vehicle Location System (10-11)	San Joaquin	Not funded	\$ 315,000
San Joaquin Regional Transit District	Real Time Passenger Information System (10-11)	San Joaquin	Not funded	\$ 139,764
San Luis Obispo, City of (SLO Transit)	SLO Transit Facility Safety-Security Project	San Luis Obispo	Not funded	\$ 48,076
San Luis Obispo Regional Transit Agency	Transit Facility Safety- Security Project (10-11)	San Luis Obispo	Not funded	\$ 48,076
San Mateo County Transit District (Sam Trans)	Central Office Access Control (10-11)	San Mateo	Not funded	\$ 350,000
San Mateo County Transit District (Sam Trans)	Receptionist Area Security Improvements Project 2 of 3 (10-11)	San Mateo	Not funded	\$ 300,000
San Mateo County Transit District (Sam Trans)	Integrated Security Center 3 of 3 (10-11)	San Mateo	Not funded	\$ 456,406
Santa Barbara Metropolitan Transit District	Automated Vehicle Location System (10-11)	Santa Barbra	Not funded	\$ 259,262
Santa Clara Valley Transit Authority	CCTV Surveillance Equipment and Related Connectivity (10-11)	Santa Clara	Not funded	\$ 2,029,471
Santa Clara Valley Transit Authority	Radio System Installation (10-11)	Santa Clara	Not funded	\$ 1,300,000
Santa Cruz Metropolitan Transit District	Video Surveillance and Fencing(10-11)	Santa Cruz	Not funded	\$ 440,505
Santa Maria, City of (Santa Maria Transit)	Security Fencing (10-11)	Santa Maria	Not funded	\$ 116,998
Santa Monica Big Blue Bus	Security Improvements Phase IV (10-11)	Santa Monica	Not funded	\$ 267,091
Santa Rosa, City of	Safety and Security Improvements at Transit Center	Santa Rosa	Not funded	\$ 25,113
Sonoma, County of	Video Security System (10-11)	Sonoma	Not funded	\$ 31,815
Sunline Transit Agency	Bus Stop Improvement and Physical Security Enhancement (10-11)	Palm Springs	Not funded	\$ 394,927
Tahoe Regional Planning Agency (TRPA)	Tahoe Transportation District-TRPA (10-11)	Placer	Not funded	\$ 53,779
Tahoe Regional Planning Agency (TRPA)	CCTV- Transit Facilities PLACER (10-11)	Placer	Not funded	\$ 21,652
Tehama County Transportation Commission	Maintenance Facility Security and Planning Bus Stop Safety Phase 3 (10-11)	Tehama	Not funded	\$ 49,385

Tracy, City of	Transit Station Fiber Optic Cable Installation Phase I (10-11)	Tracy	Not funded	\$ 25,000
Trinity County	Trinity Transit Route Awareness Improvement (10-11)	Trinity	Not funded	\$ 11,507
Tulare, City of	Security Enhancements (10-11)	Tulare	Not funded	\$ 112,761
Ventura County Transportation Commission	Line Grade Crossing Rehabilitation(10-11)	Ventura	Not funded	\$ 709,972
Victor Valley Transit Authority	Safety and Security Upgrades (10-11)	Victor Valley	Not funded	\$ 18,692
Visalia, City of	Bus Stop Lighting and AVL (10-11)	Visalia	Not funded	\$ 119,264
Woodlake, City of	On- Board Video Surveillance Equipment	Woodlake	Not funded	\$ 5,797
Yolo County Transportation District	Bus Stop and Facility Safety and Security Improvements, including applying for City of Davis funds (10-11)	Yolo	Not funded	\$ 192,271
Yuba-Sutter Transit Authority	Mobile Communications System(10-11)	Sutter	Not funded	\$ 139,462



FUNDS EXPENDED	INTEREST EARNED	PROJECT STATUS
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale. Can't finish 09-10 project with out thes funds
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.

\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale. Can't finish 07-08 project with out thes funds
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale. Can't finish 09-10 project with out thes funds
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.



\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale. Can't finish 09-10 project with out thes funds
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale. Can't finish 09-10 project with out thes funds
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale.

\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale. Can't finish 09-10 project with out thes funds
\$0	\$0	Not funded due to lack of bond sale. Can't finish 09-10 project with out thes funds
\$0	\$0	Not funded due to lack of bond sale. Can't finish 09-10 project with out thes funds
\$0	\$0	Not funded due to lack of bond sale. Can't finish 09-10 project with out thes funds
\$0	\$0	Not funded due to lack of bond sale.
\$0	\$0	Not funded due to lack of bond sale. Can't finish 09-10 project with out thes funds
\$0	\$0	Not funded due to lack of bond sale. Can't finish 09-10 project with out thes funds
\$0	\$0	Not funded due to lack of bond sale.

10/11 Heavy Rail (6361-0001)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	PAYMENT	FUNDS AWARDED
Altamont Commuter Express/San Joaquin Regional Rail Commission	(A) Hardware & Dispatch Upgrade (B) Camera Surveillance Equipment	San Joaquin County	\$0	\$1,167,148
Capitol Corridor Joint Powers Authority	(A) Installation of Fencing and Signage along Right of Way and Capitol Corridor Stations Phase III (B) Northern California Security Operations Command Center C- OnBoard Communication Safety and		\$0	\$1,934,422
Department of Transportation	San Joaquin Corridor Positive Train Control from Bakersfield to Port of Chicago		\$0	\$4,029,360
Southern California Regional Rail Authority	Purchase 20 additional CEM style Trailer Cars from H-Rotem	Los Angeles County	\$0	\$7,869,070

<b>FUNDS EXPENDED</b>	<b>INTEREST EARNED</b>	<b>PROJECT STATUS</b>
\$0	\$0	Projects not funded due to lack of bond sale
\$0	\$0	Projects not funded due to lack of bond sale
\$0	\$0	Projects not funded due to lack of bond sale
\$0	\$0	Projects not funded due to lack of bond sale

10/11 Heavy Rail (6361-0003)

AGENCY NAME	PROJECT TITLE	GEOGRAPHICAL LOCATION	PAYMENT	FUNDS AWARDED	FUNDS EXPENDED
Water Emergency Transportation Authority	(A) Construction of Terminal Facilities and Vessels for the Berkeley Ferry Services (B) San Francisco Berthing Facilities C- Operations and Maintenance Facilities	San Francisco	\$0	\$25,000,000	\$0



INTEREST EARNED	PROJECT STATUS
\$0	Projects not funded due to lack of bond sale