

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . . " Please provide the following information:

Fiscal Year: 2012/2013 PTMISEA Cycle: 2008/2009

Project Sponsor: Council of San Benito County Governments

Contributing PTMISEA Sponsor:

Project Name: Upgrade Transit Fueling Infrastructure

	Original Application	Final Project
	The project consists of installing new fueling	Installed new fueling system with upgraded
Project Scope	station to replace an aging fueling facility that is	pumps, security features, and software
	used by the San Benito County Local	
Eundina	Transportation Authority to fuel public transit	Final Project Cost
<u>Funding</u>	Original Approved Project Cost	Final Project Cost
99313 :	\$87,000	\$87,000
99314 :		
PTMISEA Interest :	\$0	\$0
Other Funds		
Federal :	Suite Comments	
State :		
Local :		
Total Project Cost :	\$87,000	\$87,000
Schedule Date	Original Project Schedule	Final Project Schedule
Begin Environmental:	July-12	July-12
End Environmental:	July-12	July-12
Begin Design:	September-12	September-12
End Design:	July-12	July-12
Begin Right of Way:		
End Right of Way:		
Begin Construction:	October-12	February-13
End Construction:	February-13	February-13
Begin Vehicle/Equipment Order:	October-12	October-12
End Vehicle/Equipment Order:	December-12	December-12
Begin Closeout Phase:	February-13	April-13
End Closeout Phase:	April-13	August-13
	Anticipated Performance Outcome	Actual Performance Outcome
Desferred C 1	Increase safety and security of fueling	Increased safety and security of fueling
Performance Outcomes	station.	station.
Description/Improvement		
Percentages		

Signature:

Name and Title

Executive Director

Date

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.