

Public Transportation Modernization, Improvement & Service Enhancement Program (PTMISEA)

Final Project Report

Per G.C. 8879.50 (f)(2) "Within six months of the project becoming operable the recipient agency shall provide a report to the administrative agency . . . " Please provide the following information:

Fiscal Year: FY 2010/2011 PTMISEA

PTMISEA Cycle:

Project Sponsor: Sacramento Regional Transit District

09/10-2-3 (006)

Contributing PTMISEA Sponsor:

Project Name: Streetcar

	Original Application	Final Project
	The Sacramento Downtown-Riverfront	The Sacramento Downtown-Riverfront
	Streetcar project is a 5.25-mile initial line that	Streetcar project is a 5.25-mile initial line that
	extends from the West Sacramento Civic	extends from the West Sacramento Civic
Project Scope	Center to the Midtown entertainment and	Center to the Midtown entertainment and
	retail district in the City of Sacramento.	retail district in the City of Sacramento.
1		Final Project Cost
Funding	Original Approved Project Cost	
99313 :	\$1,570,000	\$1,570,000
99314 :		
PTMISEA Interest:		
Other Funds		
Federal:	\$5,000,000	\$1,546,086
State :	\$0	\$0
Local:	\$5,000,000	\$2,968,841
Total Project Cost :	\$11,570,000	\$6,084,927
Schedule Date	Original Project Schedule	Final Project Schedule
Begin PA & ED :	1/15/14	1/15/14
End PA & ED :	12/26/14	2/1/16
Begin PS & E:	2/24/14	2/1/14
End PS & E:	7/15/15	12/31/17
Begin Right of Way:		
End Right of Way:		
Begin Construction:		
End Construction:		
Begin Vehicle/Equipment Order:		
End Vehicle/Equipment Order:		
Begin Closeout Phase:	12/31/17	1/1/18
End Closeout Phase :	6/1/18	8/6/18
	Anticipated Performance Outcome	Actual Performance Outcome
	Develop Preliminary Design Report	Preliminary Design Report was developed
Performance Outcomes	1	
Description/Improvement	1	
Percentages	1	
refeefingee		
Signature:		

Please include verification of the project completed as scoped by providing evidence of completion such as a photo and/or invoice of acquisition.

Azadeh Doherty, Senior Planner

Note: The same authority that signed the Allocation Request or is designated on the Authorized Agent form must sign here.